S
625.7a
H3Fe
Dec. 3, 1984

PLEASE RETURN

Montana State Library
3 0864 1006 6504 4

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

STATE DOCUMENTS COLLECTION

DEC 1 0 1984

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

ISSUED THE FIRST MONDAY OF THE MONTH
DECEMBER 3, 1984



LEGEND

STATE MAINTAINED
FEDERAL-AID ROUTES

- Interstate
- Primary
- Secondary

INCORPORATED CITIES

- Capitol
- County Seat
- Other

Butte Over 5000
Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: November 28, 1984

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
268	Mullan Road RS 263-1(4)1	G, GS, PMS & Struct. 4.2 Miles	Final PIH	112½	43	Jan. 7 1985
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Final PIH	14	45	July 9 1985
803	Hall East RS 512-1(1)0	PMS 1.9 Miles	Final PIH	2	40	Mar. 4 1986
804	Hall West RS 513-1(1)0	PMS 2.5 Miles.	Final PIH	2	40	Mar 4 1986
603	Libby S.E. F 1-1(19)38	PMS 6.5 Miles	Prelim PIH	~	~	Aug. 30 1985
024	Flathead Co. Line South F 5-2(31)06	G, GS, PMS 7.2 Miles	Plans To Checker	109½	51	Nov. 20 1986
243	Dixon North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Planning Report	24	1	Jan. 22 1985
	Kila E. & W. F 1-2 (23)99	PMS & Widening 12.3 Miles	Prelim. PIH	29	1	
	Macion W. F-HES 1-2(22)90	PMS & Widening 10.0 Miles	Prelim PIH	~	1	
649	Meadow Creek South S 508-1(2)12	G, GS, PMS & Struct. 5.5 Miles	Prelim PIH	~	5	Nov. 13 1986
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Planning Report	8	0	Aug. 28 1985
632	Post Creek - Bonner F-HES 5-2(25)38	PMS 8.4 Miles	Final PIH	~	4	Jan. 6 1986
602	Big Fork South & West FR 52-1(3)18	PMS & Widening 16.9 Miles	Prelim PIH	13	1	Feb. 2 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: November 28, 1984

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
567	Elk Hill - Lion Springs F 1-1 (12) 65	G, GS, PMS 3.3 Miles	Final PIH	120	47	Nov. 13 1985
	Pierce Canyon	G, GS, PMS 2.8 Miles	Final PIH	~	45	
522	Fisher River Bridge BRF 1-1 (15) 57	Structure & Approaches	Final PIH	95½	45	Sept. 30 1985
635	Seeley Lake - Lace Lake FR 83-1 (3) 15	PMS & Widening 8.3 Miles	Final PIH	18	2	~~Oct. 30~~ 1985
639	Clearwater Jct. - East FR 24-1 (16) 32	PMS & Widening 11.4 Miles	Prelim PIH	18	10	Oct. 27 1985
710	Ovando - East RTF-HES 24-2 (16) 43	PMS & Widening 12.4 Miles	Prelim PIH	~	5	Oct. 12 1985
	Big Fork - East F 83-1 (3) 74	PMS & Widening 8.7 Miles	Prelim PIH	~	2	
724	Whitefish Olney F 5-3 (20) 129	Timber Removal 16.6 Miles	Final R/W Plans	~	~	Aug 30 1985
	St. Regis Northeast F 35-1 (5) 0	PMS & Widening 3.4 Miles	Final PIH	8	1	
604	Eureka North & South F 5-4 (2) 174	G, GS, PMS & Struct. 12.6 Miles	Planning Report	~	~	Oct. 19 1987
772	Revais Creek F 6-1 (28) 105	Structure & Approaches	Final PIH	~	~	Aug. 8 1988

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: I 90-1(95)22
PROJ. NAME: Drexel-E & W
LENGTH: 6.2 Miles
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 4-11-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED: 8-23-84
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,621,015.26
CONTRACTOR: Northwest Const. Co.
FROM (town): Kirkland, WA
AWARD DATE: 2-28-83
DATE WORK STARTED: 4-11-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-17-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James Cyr
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: St. Regis

GENERAL: Two engineers are working on Final quantities. The final should be submitted to the District office about December 7th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: I-IB90-1(61)27,U-8(1)9
CONTRACT AMOUNT: $7446,862.84
PROJ. NAME: St Regis
CONTRACTOR: Washington Const.
LENGTH: 6.8 Miles
FROM (town): Missoula
COUNTY: Mineral
AWARD DATE: Jan 30, 1984
CONTRACT TIME: 220 WD
DATE WORK STARTED: March 5, 1984
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: July 1985
% COMPLETE: 74
NO. DAYS WORKED PER WEEK: 6
% TIME USED: 56
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT: Av. 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: James Cyr
TELEPHONE: 649-2460
NO. OF ENG. PERSONNEL EMPLOYED: 12
ADDRESS: Star Route 472
St. Regis

GENERAL: Work during the past month consisted of grading, aggregate surfacing, and placing Dlm mix. The project is now on a Winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: I-I-G 90-1(61)270 PROJ. CONTRACT AMOUNT: $762,627.00

PROJ. NAME: Str. Rehabilitation CONTRACTOR: Pneumatic Industries, Inc.

LENGTH: 0.2 Mile FROM (town): Spokane

COUNTY: Mineral AWARD DATE: 7-6-84

CONTRACT TIME: 110 WD DATE WORK STARTED: 8-16-84

ORDER TO PROCEED DATE: 7-30-84 PROBABLE COMPLETION DATE: Sept 1985

% COMPLETE: 6 NO. DAYS WORKED PER WEEK:

% TIME USED: 10 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jack Silvey TELEPHONE: 649-2460

NO. OF ENG. PERSONNEL EMPLOYED: ADDRESS: St. Regis

GENERAL: The project is shutdown for the Winter. Two engineers are working on Maintenance Bridge Inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

5

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: I 90-1(57)39,U-4
CONTRACT AMOUNT: $7,299,746.44
PROJ. NAME: Slowey-Superior
CONTRACTOR: Peter Kiewit Sons' Co.
LENGTH: 8.1 Miles
FROM (town): Sheridan, WY
COUNTY: Mineral
AWARD DATE: 9-21-82
CONTRACT TIME: 200 WD
DATE WORK STARTED: 11-2-82
ORDER TO PROCEED DATE: 10-20-82
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 98
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 10-3-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-16-84
EFFECTIVE OPENING DATE: 10-83
PROJECT MANAGER: G. Takija
TELEPHONE: 822-4810
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Superior, Mt.

GENERAL: Project is complete. The survey crew is working on another project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

6

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: IR 90-1(98) 43
PROJ. NAME: Superior - E. & W.
LENGTH: 16.5 Miles
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 8-30-83
% COMPLETE: 100
% TIME USED: 80
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 10-12-84

CONTRACT AMOUNT: $ 3,601,551.10
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-16-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Tahija
TELEPHONE: 822-4810
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Superior

GENERAL: The project is complete. 2 engineers are working on final quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: IR 90-2(72)98
PROJ. NAME: Missoula-E&W
LENGTH:
COUNTY: Missoula
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 17
% TIME USED: 18
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 990 963.00
CONTRACTOR: Idaho Const. Co.
FROM (town): Twin Falls ID
AWARD DATE: 9-19-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 8-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. Marvet
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491
ADDRESS:

GENERAL: The project is shutdown for the Winter. One engineer is working on notes

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

8

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1984

PROJECT NO.: IR 90-2(73)119

PROJ. NAME: Clinton East and West

LENGTH: 15.5 Miles

COUNTY: Missoula Granite

CONTRACT TIME: x~~100%~~ 114 WD

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 100%

% TIME USED: 92%

NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $2,796,742.94

CONTRACTOR: American Asphalt, Inc.

FROM (town): Missoula, Mt.

AWARD DATE: November 7, 1983

DATE WORK STARTED: Feburary 28, 1984

PROBABLE COMPLETION DATE: December

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 363-4420

ADDRESS: P.Box 328
Hamilton, Mt. 59840

GENERAL: Work for the past month has consisted of working on final for project. Two people working on notes and one man working on summary sheets, and white prints.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1984

PROJECT NO.: IR 90-3(60)135

PROJ. NAME: Beavertail East=

LENGTH: 7.6 Miles

COUNTY: Granite

CONTRACT TIME: 80WD

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 100%

% TIME USED: 82%

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,422,689.22

CONTRACTOR: American Asphalt, Inc.

FROM (town): Missoula

AWARD DATE: November 17, 1983=

DATE WORK STARTED: February 28, 1984

PROBABLE COMPLETION DATE: December

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton

NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 363-4420

ADDRESS: P.O. Box 328
Hamilton, Mt. 59804

GENERAL: Work for the past month has comsisted of three men in office working on notes, summaries, and white prints.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: IR 90-3(61) 142
PROJ. NAME: Beaverhead-E (W)
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,777,337.75
CONTRACTOR: Jim Gilmore Enterprise Inc.
FROM (town): Butte
AWARD DATE: 8-29-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 8-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allen Dutton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 363-4420
ADDRESS: Hamilton

GENERAL: The contractor does not plan to start work until after the first of the year.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1984

PROJECT NO.: F 7-1(6) 430-1 & 0-2
FEF 7-1(2) 46, 0-3
City Proj. 47

CONTRACT AMOUNT: $ 4350724.30

PROJ. NAME: Hamilton-N&S

CONTRACTOR: Peter Kiewit Sons Co.

LENGTH: 3.8 Miles

FROM (town): Sheridan MV

COUNTY: Ravalli

AWARD DATE: 2-28-84

CONTRACT TIME: 120 WD

DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: 4-18-83

PROBABLE COMPLETION DATE:

% COMPLETE: 100

NO. DAYS WORKED PER WEEK:

% TIME USED: 99

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 10-17-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-19-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allen Dutton

TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Hamilton

GENERAL: The Final estimate will be submitted to Helena about December 7, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-23-84

PROJECT NO.: F24-1(18)32
PROJ. NAME: CLRWTR. JCT. WEBB STA.
LENGTH: ~
COUNTY: MISSOULA
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 62
% TIME USED: 70
NO. MEN EMPLOYED: 2-11
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 621,344.55
CONTRACTOR: AMERICAN ASPHALT
FROM (town): MISSOULA
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-6-84
PROBABLE COMPLETION DATE: 5-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JASON R. GIARD
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 1-5
ADDRESS: MISSOULA

GENERAL: CONTRACTOR HAS MAINLINE PAVED & THE "S" LINE GRADED TO 1½" CBC BLUE-TOPS 3/4" CTS & PAVING OPERATIONS WILL CONTINUE AGAIN IN THE SPRING

SUB-CONTRACTORS ARE AREA LIGHTING & SIGNING & ALSO WILL BEGIN FRAMING IN THE SCALE HOUSE NEXT WEEK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-23-84

PROJECT NO.: BAF 24-2(1)49
PROJ. NAME: No. FORK BLACKFOOT R. BR.
LENGTH: 0.11 MILES
COUNTY: POWELL
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 19%
% TIME USED: 20%
NO. MEN EMPLOYED: 4-6
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 207,972.95
CONTRACTOR: McINTYRE CONST. CO.
FROM (town): GT. FALLS, MT
AWARD DATE: OCT 5, 1984
DATE WORK STARTED: 10-16-84
PROBABLE COMPLETION DATE: 5-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: CONTRACTOR HAS COMPLETED EPOXY WORK ON THE BEAMS & IS STARTING TO PRESSURE GROUT THE PIERS.

5 OF 8 PILING HAVE BEEN DRIVEN & THE CONTRACTOR IS MOVING THE WORK BRIDGE TO COMPLETE THE OTHER 3.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: BHF 71-1(4)4
CONTRACT AMOUNT: $ 88,148.10
PROJ. NAME: Br. over Rattlesnake Cr.
CONTRACTOR: Edward T. Popps Const.
LENGTH: 65 Ft.
FROM (town): Billings
COUNTY: Missoula
AWARD DATE: 4-30-84
CONTRACT TIME: 60 WD
DATE WORK STARTED: 5-24-84
ORDER TO PROCEED DATE: 5-21-84
PROBABLE COMPLETION DATE:
% COMPLETE: 100
NO. DAYS WORKED PER WEEK:
% TIME USED: 89
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 8-23-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-29-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: W. Mart
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Missoula

GENERAL: The Final Estimate was submitted to Helena on November 9, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: HES 4141(14)
PROJ. NAME: Safety Improvements
LENGTH: State Wide
COUNTY: Various
CONTRACT TIME: 30 WD
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 28,862.90
CONTRACTOR: Lewis Const. Co.
FROM (town): Great Falls
AWARD DATE: 8-29-84
DATE WORK STARTED: 10-1-84
PROBABLE COMPLETION DATE: 11-6-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 11-10-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Williams
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: One engineer is working on final quantities.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: M 8116(2)
PROJ. NAME: Mount Ave - Msla
LENGTH: —
COUNTY: Missoula
CONTRACT TIME: 90 W.D
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 642,467.10
CONTRACTOR: Long Const. Co. Inc.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 9-24-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Missoula

GENERAL: Special Provision No. 17.64 calls for a final inspection on shrubs to occur after May 1, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: RTF 1-2(25) 123
RTF 1-1(20) 30
RTF 5-3(19) 113

CONTRACT AMOUNT: $ 583 053.00

PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Exc. Inc.

LENGTH: 7.4, 2.0, 8.0

FROM (town): Lino Lakes Minn

COUNTY: Lincoln, Flathead

AWARD DATE: April 30 1984

CONTRACT TIME: Sept 1, 1984

DATE WORK STARTED: August 7 1984

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: May 1985

% COMPLETE: 50

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. Box 400
Kalispell Mont.

GENERAL: The project is shutdown until weather conditions are favorable in the Spring

* LaSalle Rd. N of Kalispell
Libby North & South
Kalispell North

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: HES 5-2(19)32
HES 5-2(18)37
HES 5-2(23)43

CONTRACT AMOUNT: $ 23 337.50

PROJ. NAME: Int. Lighting

CONTRACTOR: Harp Line Const. Co.

LENGTH: NA

FROM (town): Kalispell

COUNTY: Lake

AWARD DATE: 6-8-84

CONTRACT TIME: 60 WD

DATE WORK STARTED: 7-9-84

ORDER TO PROCEED DATE: 6-8-84

PROBABLE COMPLETION DATE: April 1985

% COMPLETE: 35

NO. DAYS WORKED PER WEEK:

% TIME USED: 25

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Tombrink

TELEPHONE: 892-3987

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Columbia Falls

GENERAL: The project is shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: E-HES 6-1(26)29
PROJ. NAME: Thompson Falls-E&W
LENGTH: 16.8
COUNTY: Sanders
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 7-2-84
% COMPLETE: 92
% TIME USED: 47
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,707,943.20
CONTRACTOR: Glenn Rehbein Exc. Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: 6-6-84
DATE WORK STARTED: 7-6-84
PROBABLE COMPLETION DATE: 6-5-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Martin
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 827-4650
ADDRESS:

GENERAL: The project is shutdown for the Winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 30, 1984

PROJECT NO.: F 38-1(5)4
PROJ. NAME: COL. FALLS-E & W
LENGTH: 4.3 MI.
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 95
% TIME USED: 94
NO. MEN EMPLOYED: 5

CONTRACT AMOUNT: $5,368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WASH.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: JULY 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 892-3987
ADDRESS: P.O. BOX 400
KALISPELL, MONT.

GENERAL: THE CONTRACTOR IS PRESENTLY INSTALLING GUARD RAIL AND SIGNING, WHICH ARE APPROX. 90% COMPLETE. SEAL & COVER WILL BE ACCOMPLISHED AFTER MAY 15, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 27, 1984

PROJECT NO.: BRS 548-1(3)4

PROJ. NAME: West Reserve Drive

LENGTH: 0.8 Miles

COUNTY: Flathead

CONTRACT TIME: 150 Work Days

ORDER TO PROCEED DATE: 8/2/83

% COMPLETE: 100

% TIME USED: 103

NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 1,523,163.22

CONTRACTOR: McIntyre Const. Co.

FROM (town): Great Falls

AWARD DATE: July 11, 1983

DATE WORK STARTED: August 1, 1983

PROBABLE COMPLETION DATE: October 1984

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: 10/19/84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: October 22, 1984

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Work on the final is approximately 95% complete with the grading run still being run in Helena. The final will be submitted for District checking as soon as the IBM run is returned. One engineering Personnel is working intermittenly on the final notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/27/84

PROJECT NO.: RS-548-1(5)4 Hes-548-1(4)5

PROJ. NAME: N. Reserve & Whitefish

LENGTH: 1.7 miles

COUNTY: Flathead

CONTRACT TIME: 80 days

ORDER TO PROCEED DATE: 10/22/84

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,249,387.36

CONTRACTOR: American Asphalt, Inc.

FROM (town): Missoula

AWARD DATE: 9/28/84

DATE WORK STARTED:

PROBABLE COMPLETION DATE: June 15, 1985

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 755-5717

ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Pending approval of reclamation plan no work has been done by the contractor. Due to traffic considerations the contractor doesn't anticipate any work being done between (including) November 16, 1984 thru April 15, 1985. Slope and culvert staking are 99% done. The crew is presently working on various other preliminary engineering projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-23-84

PROJECT NO.: F24-1(14)23 DATE SURVEY AUTHORIZED: 2-15-84

PROJ. NAME: GREENOUGH HILL DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: —

PROJECT MANAGER: JASON R GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 3-5 % COMPLETE: 5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: F 7-1(9)22 DATE SURVEY AUTHORIZED: 9-27-77

PROJ. NAME: Stark-Big-N #5 DATE WORK STARTED: 1-9-80

LENGTH: 6 Miles ESTIMATED COMPLETION DATE: 4-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Allen Dutton TELEPHONE: 363-4420

NO. PERSONNEL ASSIGNED: 14 % COMPLETE: 4

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 27, 1984

PROJECT NO.: S 508-1(2)12

DATE SURVEY AUTHORIZED: 1/13/84

PROJ. NAME: Yaak River Road

DATE WORK STARTED: 11/14/84

LENGTH: 3 ± Miles

ESTIMATED COMPLETION DATE: 2/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4

% COMPLETE: 5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 27, 1984

PROJECT NO.: BRS 424-1(1)17

DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SW of Whitefish

DATE WORK STARTED: 9/24/84

LENGTH: 0.6 Miles

ESTIMATED COMPLETION DATE: 11/30/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4-5

% COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-23-84

PROJECT NO.: FR 83-1(3)15 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SEELY-INEZ DATE WORK STARTED: 11-2-84

LENGTH: _____ ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: ~

PROJECT MANAGER: JASON R. GIARD TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: 3-5 % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 27, 1984

PROJECT NO.: F 5-2(25)38 DATE SURVEY AUTHORIZED: 12/12/83

PROJ. NAME: Post Creek-Ronan DATE WORK STARTED: October 16, 1984

LENGTH: 8.8 Miles ESTIMATED COMPLETION DATE: 11/26/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 11/23/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(143 Jackson No.	PMS Overlay & Widening	FINAL DESIGN	242	97	12/15
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	PIH	0	24	3/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	PIH	0	0	—
F 47-1(1)0 Anaconda-Warm Springs	PMS Overlay	FINAL DES.	0	100	10/84
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	FINAL DES	16	85	12/31
F 50-2(14)55 Gallatin Canyon Road	PMS Overlay & Digouts	FINAL DES	0	100	10/84
~~F 85-1(2)0~~ Jack Rabbit Lane	~~PMS Overlay, Grading & Widening~~	FINAL DES	136	92	12/31
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	PIH	0	0	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	PIH	0	0	1/87
M 1805(2) Holmes Avenue - Butte	Grading, Gravel Surf., PMS Overlay	PIH	0	0	—
~~M 1816(1) Elizabeth Warren - Butte~~	~~Grading, Gravel Surf., PMS Overlay~~	—	—	—	—
M 0299(4) U2 Anaconda Streets	Overlay, Grading & Drainage	PIH	0	0	—
RS 283-1(1)0 HARRISON - PONY	OVERLAY & WIDENING	PIH	16	1	1/86
~~IR 90-6(95)307 Bozeman No. Side & East~~	~~PMS Overlay & Guardrail~~	~~FINAL DES.~~			

ST301/DESIGN PROGRESS REPORT
DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 11/29/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	PIH	16	1	5/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	0	0	6/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	0	0	—
~~IR 15-2(50)93 Melrose Int. No. Irr. Ditch~~	~~Ditch Rehab.~~				
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	0	0	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	0	0	9/86

ST301/vf

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-84

PROJECT NO.: F 8-1(5)6
PROJ. NAME: AVON REST AREA
LENGTH: ~
COUNTY: POWELL
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 96
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $14,116.00
CONTRACTOR: DREYER CONST.
FROM (town): BOZEMAN, MT.
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-24-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-17-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: IRVIN BROELL
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS: HAMILTON, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 11-26-84. FINAL INSPECTION & ACCEPTANCE IS STILL PENDING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: F13-1(3)24
PROJ. NAME: Cameron-South
LENGTH: 11.5 Miles
COUNTY: Madison
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 96
% TIME USED: 87
NO. MEN EMPLOYED: 5

CONTRACT AMOUNT: $3,476,345.47
CONTRACTOR: Jim Gilman Exc. Inc.
FROM (town): Butte
AWARD DATE: 11/30/83
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 586-9562
ADDRESS: Box 1110
Bozeman, Mt. 59715

GENERAL: The project has been completed except for the Cover & Seal, Final Striping and some Minor Structure Finishing. The ~~job~~ work has been halted until next Construction Season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 30 Nov 84

PROJECT NO.: I DD 15-1(52)46 Unit 3
PROJ. NAME: Pipe Organ - North - South
LENGTH: 5.1 Miles
COUNTY: Beaverhead
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The engineering force, doing Pre-Staking only on Project. They are setting controls for line an running line throughout Project this period, plus office personnel complying field an grade notes for the Project.

Engineering force working on various other Projects this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 30 Nov 84

PROJECT NO.: I 15-1(68)44
PROJ. NAME: Armstead - North & South
LENGTH: 2.1 Miles
COUNTY: Beaverhead
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The engineering force, doing Pre-Staking only on Project. They are setting controls for line an running line throughout Project this period. plus office personnel complying field an grade notes for the Project.

Engineering force working on various other Projects this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-84

PROJECT NO.: I 15-3(42)150 U1
PROJ. NAME: BERNICE - BASIN
LENGTH: 0.07 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-30-83
% COMPLETE: 100
% TIME USED: 87
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $917,815.90
CONTRACTOR: MCINTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-20-83
DATE WORK STARTED: 10-20-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-31-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: ROBERT GILMAN
TELEPHONE: 225-3788
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: BASIN, MT.

GENERAL: FINAL INSPECTION & ACCEPTANCE IS PENDING.

CHECKING OF FINAL DATA IS PROGRESSING IN DISTRICT OFFICE. IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 12-14-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-84

PROJECT NO.: I15-3(42)150 U-2
CONTRACT AMOUNT: $ 665,081.48
PROJ. NAME: Bernice - Basin
CONTRACTOR: Dop Construction Co.
LENGTH: 0.05 miles
FROM (town): Billings, Montana 59104
COUNTY: Jefferson
AWARD DATE: April 30, 1984
CONTRACT TIME: 120 working days
DATE WORK STARTED: June 7, 1984
ORDER TO PROCEED DATE: May 29, 1984
PROBABLE COMPLETION DATE: June 1985
% COMPLETE: 83%
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 73
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Harold A. Wiebe
TELEPHONE: 225-3962
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: P.O. Box 118
Basin, Montana 59625

GENERAL: Dual Structures at Station 934+00.00: No work. The contractor has only the Barrier Rail Concrete to finish these structures. Dual Structure at Station 1208+00.00: No work. The has the southbound deck concrete and the north and southbound barrier rail concrete placements to complete these structures.

Percent for items complete are as follows: Structure Excavation Type I 95%; Class AF Concrete 98%; Class BE Concrete 75%; Reinforcing Steel 100%; Reinforcing Steel-Epoxy Coated 80%;Structural Steel 100%; Protective Coat 75%; Bridge Survey Controls 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 29,1984

PROJECT NO.: I-15-3 (42) 150 U-3
PROJ. NAME: Bernice-Basin
LENGTH: 6.9 Miles
COUNTY: Jefferson
CONTRACT TIME: 280 Working Days
ORDER TO PROCEED DATE: 5-26-84
% COMPLETE: 35
% TIME USED: 36
NO. MEN EMPLOYED: 40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,569,729.92
CONTRACTOR: Sletten Const. Co.
FROM (town): Great Falls, Mont.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William G. Bork
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 225-3692
ADDRESS: Basin, Mont.
Box 118

GENERAL: Sletten finished the gravel & paving on the detours & so. frt. rd. Gurney striped the same & is putting guardrail in. O'Neill has been putting in pipe thruout the project & is shut down for the year now. Sletten is crushing plant mix & OGFC. in the Grund pit. Gurney is also putting in delineators on detours. Blattner shut the dirt operation down Nov. 1. Sletten will begin putting net on 1108 cut the week of Dec. 3 & plan to have the detour open some time in Jan.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130-Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-84

PROJECT NO.: I15-3(42)150 U-3
PROJ. NAME: Bernice - Basin
LENGTH: 0.35 miles
COUNTY: Jefferson
CONTRACT TIME: 280 working days
ORDER TO PROCEED DATE: May 29, 1984
% COMPLETE: 48
% TIME USED: 36
NO. MEN EMPLOYED: 19
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,700,000.00 (Structures)
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: April 30, 1984
DATE WORK STARTED: May 23, 1984
PROBABLE COMPLETION DATE: November 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59625

GENERAL: Structure at Station 1092+75.00:Drove Service Pile for bents 1,2,3 and 4 (S.B.) and formed tied and placed the reinforcing steel and Class AD Concrete for bents 1,2,3 and 4 crossbeams. Dual Structures at Station 1173+96.78:Formed and tied base of deck and deck reinforcing steel for spans 2,4&5 northbound. Formed, tied and placed spans 1 and 2 (S.B.) deck reinforcing steel and concrete and forming spans 3,4, and 5 base of deck.
Percent complete for items are as follows: Structure Excavation Type I 81%; HP14 x 73 Pile Furn. 72%; HP14 x 73 Pile Drive 72%; 20" x ½ Pipe Pile Furn.70%; 20" x ½ Pipe Pile Drive 64%; Reinforcing Steel 43%; Reinforcing Steel-Epoxy Coated 43%; Class AD Concrete 35%; Class BD Concrete 50%; Prestressed beams Type IV 105' 40%; Prestressed Beams Type IV 95' 100%; Prestressed Beams Type A 60' 100%;Prestressed Beams Bulb-T's 50' 100%;Structural Steel 41%;Protective Coat 41%;Work Bridge 75%;Bridge Rail-Steel 100%;Abutment Removal 100% and Bridge Survey Controls 55%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 23, 1984

PROJECT NO.: I 15-3 (43)143 / I 15-3 (45)196

PROJ. NAME: ELK PARK - NORTH / BERNICE - SOUTH

LENGTH: 7.8

COUNTY: JEFFERSON

CONTRACT TIME: 280 WORKING DAYS

ORDER TO PROCEED DATE: JULY 30, 1984

% COMPLETE: 16

% TIME USED: 27.1

NO. MEN EMPLOYED: 100

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 16,331,851.22

CONTRACTOR: WASHINGTON CONST

FROM (town): MISSOULA

AWARD DATE: JULY 6, 1984

DATE WORK STARTED: AUG. 7, 1984

PROBABLE COMPLETION DATE: SEPT. 1986

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: DRILLERS 2 / OTHERS 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: C. J. FLYNN

TELEPHONE: 494-5894

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: P.O. BOX 3068 BUTTE, MT.
OFFICE TRAILER ELK PARK PLANT

GENERAL: WASHINGTON CONST. IS DRILLING + BLASTING IN CUTS AT 548±, 685± AND 780±. THE ROCK TRUCKS ARE HAULING MATERIAL 548± CUT BACK TO 485±. THE SCRAPERS ARE HAULING FROM CUTS AT 865± SB AND 850± NB TO FILL 850 BACK ON N.B. AND FROM 780± CUT TO FILL 835 TO 845 NB AND CONSTRUCTING THE FILL FROM 590± TO 615± NB LANE. ALSO SUB-EXCAVATING FRONTAGE ROAD RIGHT. TRI-2 CONST HAS BEEN CLEARING THAN OUTPROTECT. THEY ARE PRESENTLY CLEARING FROM 670± TO 750±. JOHN-BOY CONST. INSTALLED 200' OF 144" @ 660±, 51" ARCH @ 497± AND OTHER CULVERTS @ 787, 840 AND 490. NO WORK WAS DONE BY SWANT SONS THIS PERIOD

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 (Butte)

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/29/84

PROJECT NO.: I15-3(43)143 (structures) CONTRACT AMOUNT: $

PROJ. NAME: Elk Park North CONTRACTOR: Cop Const. Co. (subcontractor)

LENGTH: FROM (town): Billings, Montana

COUNTY: Jefferson AWARD DATE:

CONTRACT TIME: DATE WORK STARTED: 8/23/84 (structures)

ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE:

% COMPLETE: NO. DAYS WORKED PER WEEK: 0

% TIME USED: NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman (struct.) TELEPHONE: 225 - 3788

NO. OF ENG. PERSONNEL EMPLOYED: 0 ADDRESS: P.O. Box 118

Basin, Montana

GENERAL: No work has been done on the structure portion, of this project, since the last progress report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU

YELLOW - DISTRICT OFFICE

PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-84

PROJECT NO.: IR 15-3 (46) 175
CONTRACT AMOUNT: $3,588,005.43
PROJ. NAME: Jefferson City N.&S.
CONTRACTOR: American Asphalt, Inc.
LENGTH: 14.5 miles
FROM (town): Missoula, MT
COUNTY: Jefferson
AWARD DATE: 2-29-84
CONTRACT TIME: 100 W.D.
DATE WORK STARTED: 6-7-84
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: 5-1-85
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 88
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 8
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 10-26-84
PROJECT MANAGER: L. W. Bettle
TELEPHONE: 494-3442
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: P.O. Box 3068
Butte, MT

GENERAL: Guardrail work is 95% complete. Plans are to stripe 2nd coat of stripping next spring. All other work is complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-84

PROJECT NO.: IR 15-4 (60) 190
CONTRACT AMOUNT: $2,691,103.80
PROJ. NAME: Jefferson Co. Line No.
CONTRACTOR: Empire Sand & Gravel Co., Inc.
LENGTH: 10.4
FROM (town): Billings, MT
COUNTY: Lewis & Clark
AWARD DATE: 1-30-84
CONTRACT TIME: 80 W.D.
DATE WORK STARTED: 3-9-84
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: —
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: —
% TIME USED: 89
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: -0-
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: 9-15-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-28-84
EFFECTIVE OPENING DATE: 9-16-84
PROJECT MANAGER: d. W. Bettle
TELEPHONE: 494-3442
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN DISTRICT OFFICE.

IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 12-15-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 30 Nov 84

PROJECT NO.: F 49-1(2)9

PROJ. NAME: Dillon-Twin Bridges

LENGTH: 7.3 Miles

COUNTY: Beaverhead - Madison

CONTRACT TIME: 70 WD

ORDER TO PROCEED DATE: 4-30-84

% COMPLETE: 97

% TIME USED: 97

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 897,903.15

CONTRACTOR: Baltrusch Construction Co., Inc

FROM (town): Havre, MT 59501

AWARD DATE: 4-30-84

DATE WORK STARTED: 4-30-84

PROBABLE COMPLETION DATE: Jun 85

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 7

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: No work will be done on Project until next spring during construction season. Engineering force worded on field notes for final quanities, this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-84

PROJECT NO.: HES 50-2(13)87

PROJ. NAME: W. EDGE OF BOZEMAN

LENGTH: 0.0 MI.

COUNTY: GALLATIN

CONTRACT TIME: 45 W.D.

ORDER TO PROCEED DATE: 10-24-83

% COMPLETE: 100

% TIME USED: 22

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 13,958.00

CONTRACTOR: MIDLAND ELEC. CO., INC.

FROM (town): BILLINGS, MT.

AWARD DATE: 9-30-83

DATE WORK STARTED: 11-8-83

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 10-19-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-15-84

EFFECTIVE OPENING DATE: 10-19-84

PROJECT MANAGER: G.A. SITTON

TELEPHONE: 222-8199

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: 1122 W. FRONT Box #3
LIVINGSTON, MT. 59047

GENERAL: FINAL DATA WAS SENT TO HELENA ON 11-27-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-84

PROJECT NO.: F-BRF 59-1(5)7
PROJ. NAME: CLYDE PARK SOUTH
LENGTH: 7.2 MI.
COUNTY: PARK
CONTRACT TIME: 160 W.D.
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 90
% TIME USED: 100
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,947,956.45
CONTRACTOR: GILMAN EXCAVATING
FROM (town): BUTTE
AWARD DATE: JULY 11, 1983
DATE WORK STARTED: AUG. 15, 1983
PROBABLE COMPLETION DATE: SPRING '85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 686-4610
ADDRESS: Box 9
CLYDE PARK, MT. 59018

GENERAL: WORK SUSPENDED FOR WINTER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 29, 1984

PROJECT NO.: FHES 69-1(1)11

PROJ. NAME: North of Whitehall

LENGTH: 0.28 Miles

COUNTY: Jefferson

CONTRACT TIME: 20 Working Days

ORDER TO PROCEED DATE: 9-27-84

% COMPLETE: 100

% TIME USED: 90

NO. MEN EMPLOYED: ± 10

CONTRACT AMOUNT: $ 79,284.00

CONTRACTOR: Hilde Construction Co. Inc

FROM (town): Great Falls, Mont.

AWARD DATE: August 29, 1984

DATE WORK STARTED: October 8, 1984

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 2

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: Nov 19, 1984

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: V. Ericksen

TELEPHONE: 494-3224

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Butte, Mont.

GENERAL: Paving operations began on 11-12-84 and were completed on 11-14-84. Maintenance forces painted traffic lines on 11-15-84. Hilde Construction Co. secured project on 11-16-84. Sub-contractor began placing guardrail on 11-19-84 and completed same on 11-20-84. Project complete pending final inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1984

PROJECT NO.: HES 84-1(2)7
PROJ. NAME: East of Norris
LENGTH: 1 Mile
COUNTY: Madison
CONTRACT TIME: 30 days
ORDER TO PROCEED DATE: 9-24-84
% COMPLETE: 100
% TIME USED: 0
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: 11-27-84

CONTRACT AMOUNT: $ 53,094.00
CONTRACTOR: Lewis Construction Co.
FROM (town): Great Falls
AWARD DATE: 8-29-84
DATE WORK STARTED: 11-16-84
PROBABLE COMPLETION DATE: Done
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: -

PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Work Consisted of placing 2040 L.F. Jersey Rail and 8 Signs. Work was done after Winter shutdown begin No time Charged took only 5 days

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte - 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 29, 1984

PROJECT NO.: IR 90-4(37)230

PROJ. NAME: Homestake Pass E & W

LENGTH: 9.7 Miles

COUNTY: Jefferson & Silver Bow

CONTRACT TIME: 90 +10 C.O. days

ORDER TO PROCEED DATE: 4/16/84

% COMPLETE: 99.9%

% TIME USED: 87%

NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 3,591,397.20

CONTRACTOR: Jim Gilman Excavating, Inc.

FROM (town): Butte, Montana

AWARD DATE: Jan. 30, 1984

DATE WORK STARTED: March 21, 1984

PROBABLE COMPLETION DATE: 12/84

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson

TELEPHONE: 494-3224

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: Box 3068
Butte, Montana

GENERAL: All items completed with the exception of the words on the Escape Ramp

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 29, 1984

PROJECT NO.: IB-90-5(44)250

PROJ. NAME: WHITEHALL - CARDWELL

LENGTH: 8.208 MILES

COUNTY: JEFFERSON

CONTRACT TIME: 120 WORKING DAYS

ORDER TO PROCEED DATE: JULY 9, 1984

% COMPLETE: 40.1

% TIME USED: 55.7

NO. MEN EMPLOYED: 24

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.15

CONTRACTOR: KILDE CONSTR. CO., INC.

FROM (town): GREAT FALLS, MONT.

AWARD DATE: JUNE 8, 1984

DATE WORK STARTED: JULY 6, 1984

PROBABLE COMPLETION DATE: JULY 1, 1985

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. ERICKSON

TELEPHONE: 494-3224

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: BUTTE, MONT.

GENERAL: PAVING OF THE WEST BOUND LANE BEGAN ON 11-13-84 AND WAS COMPLETED ON 11-16-84. ALL WESTBOUND TRAFFIC WAS RETURNED TO THIS LANE & ALL TRAFFIC CONTROL DEVICES WERE REMOVED. SUB-CONTRACTOR (MARK-RITE LINES) COMPLETED TRAFFIC LINES ON 11-20-84. IT IS ANTICIPATED THAT DINWIDDIE CONTRACTION OPERATIONS COULD RESUME BY 3-15-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-84

PROJECT NO.: IR 90-6 (44)314
PROJ. NAME: EXP. JOINT REPLACE
LENGTH: 0.0 MI.
COUNTY: GALLATIN & PARK
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 46
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-10-84

CONTRACT AMOUNT: $ 96,706.00
CONTRACTOR: MARTEL CONST., INC.
FROM (town): BOZEMAN, MT.
AWARD DATE: 1-30-84
DATE WORK STARTED: 7-11-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-26-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JERRY BRANUM
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 222-8199
ADDRESS:
LIVINGSTON, MT.

GENERAL: FINAL DATA WAS SENT TO HELENA ON 11-26-84.
FINAL INSPECTION & ACCEPTANCE ~~IS STILL PENDING~~.
9-26-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov 30, 1984

PROJECT NO.: M 1212 (3)
PROJ. NAME: Kagy Blvd
LENGTH: 1.2 miles
COUNTY: Gallatin
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 10-1-84

CONTRACT AMOUNT: $ 1,785,195.24
CONTRACTOR: Jim Gilman Equip. Inc
FROM (town): Butte
AWARD DATE: Sept. 30, 1983
DATE WORK STARTED: Nov. 9, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: 2 people working on final

BRIDGE DATA IS BEING CHECKED IN DISTRICT OFFICE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-84

PROJECT NO.: M 1807 (4)
CONTRACT AMOUNT: $ 605,574.50
PROJ. NAME: East Park St. In Butte
CONTRACTOR: Jim Bilman Excavating, Inc.
LENGTH: 0.43 Miles
FROM (town): Butte, MT
COUNTY: Silver Bow
AWARD DATE:
CONTRACT TIME: 75 W.D.
DATE WORK STARTED: 11-19-84
ORDER TO PROCEED DATE: 4-16-85
PROBABLE COMPLETION DATE: 7-1-85
% COMPLETE: 3
NO. DAYS WORKED PER WEEK: 5
% TIME USED: -0-
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 4
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. W. Bettle
TELEPHONE: 494-3442
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Contractor began crushing & stockpiling aggregate for Gr. "B" Plant Mix on 11-19-84 & completed on 11-27-84.

Survey Crew hasn't started construction staking. One man working in office computing transit notes & grades.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-28-84

PROJECT NO.: M5809(3) & M5809(4)
CONTRACT AMOUNT: $ 231,694.50
PROJ. NAME: Mont. Ave. & Custer-Mont. Int.
CONTRACTOR: Maronick Const. Co. Inc.
LENGTH: 0.29 Miles
FROM (town): East Helena, Mt.
COUNTY: Lewis and Clark
AWARD DATE: 4-27-84
CONTRACT TIME: 30 Days
DATE WORK STARTED: 9-17-84
ORDER TO PROCEED DATE: 8-27-84
PROBABLE COMPLETION DATE: 12-2-84
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 88
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 12
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: --
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: --
EFFECTIVE OPENING DATE: --
PROJECT MANAGER: A. G. Reather
TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: 2701 Prospect
Helena, Mt. 59620

GENERAL: The project is near completion. Temporary striping will be applied weather permitting, as the riding surface will be overlayed in the spring. There remains some curbs to be placed and water valves set to grade and cleanup.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-28-84

PROJECT NO.: M 5815(3)
CONTRACT AMOUNT: $ 1,606,403.09
PROJ. NAME: Cruse Avenue
CONTRACTOR: Maronick Construction Co., Inc
LENGTH: 0.3 Mile
FROM (town): East Helena, Mt.
COUNTY: Lewis and Clark
AWARD DATE: September 28, 1984
CONTRACT TIME: 100 working Days
DATE WORK STARTED: --
ORDER TO PROCEED DATE: April 15,1985
PROBABLE COMPLETION DATE: August 15, 1985
% COMPLETE: --
NO. DAYS WORKED PER WEEK: --
% TIME USED: --
NO. SHIFTS PER DAY: --
NO. MEN EMPLOYED: --
NO. HOURS PER SHIFT: --
ACTUAL COMPLETION DATE: --
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: --
EFFECTIVE OPENING DATE: --
PROJECT MANAGER: A. G. Reather
TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: 2701 Prospect Ave
Helena, Mt. 59620

GENERAL: A preconstruction conference was held 11-20-84. Some removal of structures will be done this winter but no construction is slated until weather permits in the spring of 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/84

PROJECT NO.: FR 50-1(1)20 DATE SURVEY AUTHORIZED: 9/14/84

PROJ. NAME: SPECIMAN CR-N75 DATE WORK STARTED: No Crew Assigned

LENGTH: NA ESTIMATED COMPLETION DATE: NA

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/84

PROJECT NO.: F50-2(17)31 DATE SURVEY AUTHORIZED: 8/1/84

PROJ. NAME: YELLOWSTONE NATIONAL PARK - NORTH DATE WORK STARTED: No Crew Assigned

LENGTH: NA ESTIMATED COMPLETION DATE: NA

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/84

PROJECT NO.: RS 11-1(10)49 DATE SURVEY AUTHORIZED: 9/10/84

PROJ. NAME: SLIDE CORR. SO. OF LIVINGSTON DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: N.A. ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/84

PROJECT NO.: M1212(4) DATE SURVEY AUTHORIZED: 5/10/82

PROJ. NAME: KAGY BLVD. 3RD TO 19TH. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: N.A. ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/89

PROJECT NO.: BR 9039(1) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: BR. OVER YELLOWSTONE RIVER DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: N/A ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: _____

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: _____

PROJ. NAME: _____ DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/84

PROJECT NO.: F 12-1(1) 0 DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: west Yellowstone-West DATE WORK STARTED: Prob. 12/3/84

LENGTH: 8.72 Miles ESTIMATED COMPLETION DATE: 2/19/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Shuyler TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: -0-

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-84

PROJECT NO.: BR 9034 (1) DATE SURVEY AUTHORIZED: 12-29-83

PROJ. NAME: Bridge over Yellostone River at Pine Creek DATE WORK STARTED: 9-11-84

LENGTH: 1.0 Miles ESTIMATED COMPLETION DATE: 1-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Ole Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-84

PROJECT NO.: BR 9030(5) DATE SURVEY AUTHORIZED: 9-14-84

PROJ. NAME: Musselshell at Lennep DATE WORK STARTED: –

LENGTH: – ESTIMATED COMPLETION DATE: –

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Roger Blossom TELEPHONE: 686-4610

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte - 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 29, 1984

PROJECT NO.: M 1805(2) DATE SURVEY AUTHORIZED: May 17, 1983

PROJ. NAME: Holmes Ave. - Butte DATE WORK STARTED: Oct. 15, 1984

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 2/15/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 3%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/84

PROJECT NO.: BRS 273-1(1) DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: WARM SPRINGS CR. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: N.A. ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/84

PROJECT NO.: ES0-1(1)0 DATE SURVEY AUTHORIZED: 9/10/84

PROJ. NAME: GRAYLING CR. NO. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: N.A. ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS Structure	Prelim. P.I.H.	179	95	12-28-84
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf. PMBS	Field Review	72	10	7-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	0	6-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	0	80	2-15-85
F 10-2( )73 Big Sandy-Wouth	Grade, Gravel Surf. PMBS	Prelim P.I.H.	182	50	1-15-85
F 24-3( )91 Rogers Pass-West	PMBS Overlay Cold Mill	Final P.I.H.	0	50	12-28-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

UMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1984

PROJECT NO.: IR 15-4(61)229
CONTRACT AMOUNT: $ 6,229,685.78
PROJ. NAME: Augusta Interchange-N.
CONTRACTOR: Hilde Const. Co., Inc.
LENGTH: 18.7 Miles
FROM (town): Great Falls
COUNTY: Lewis & Clark & Cascade
AWARD DATE: Feb. 29, 1984
CONTRACT TIME: 120 W.D.
DATE WORK STARTED: April 6, 1984
ORDER TO PROCEED DATE: 4-16-84
PROBABLE COMPLETION DATE: 4-30-85 *
% COMPLETE: 99%
NO. DAYS WORKED PER WEEK: 5 - 6
% TIME USED:
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Enderson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 3-4
ADDRESS: Great Falls

GENERAL: Prime Contractor Hilde Const. Co., Inc. completed cleanup of project the week of Nov. 26th.

Sub Contractor One Way Sign with 12 men employed engaged in raising guard rail and installing New Anchor Ends. Guard rail items were completed on Nov. 17, 1984.

Sub Contractor Mark Rite Lines completed the first application of pavement markings on Nov. 17, 1984.

* Due to the lateness of the season it is expected paint striping will be completed next construction season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

60

CMS-14

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1984

PROJECT NO.: IR 15-7 (21) 323
CONTRACT AMOUNT: $ 3,587,986.71
PROJ. NAME: Brady No. & So. (NB)
CONTRACTOR: Sletten Const. Co.
LENGTH: 11.6 miles
FROM (town): Great Falls, Montana
COUNTY: Teton & Pondera Co.
AWARD DATE: July 6, 1984
CONTRACT TIME: 120 Working Days + 6
DATE WORK STARTED: July 30, 1984
ORDER TO PROCEED DATE: July 30, 1984
PROBABLE COMPLETION DATE: July 1985
% COMPLETE: 31
NO. DAYS WORKED PER WEEK: 5 to 6
% TIME USED: 44
NO. SHIFTS PER DAY: 1 and 2
NO. MEN EMPLOYED: 10 to 20
NO. HOURS PER SHIFT: 8 to 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: 278-7931
NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: Conrad, Montana

GENERAL:

Progress has been slow this period.

Contractor hauled 1½" C. B. C. Station 2112+00 to 2276+12.5 on the Rebuilt Area to try to get Traffic on the North Bound for Winter.

Contractor routted cracks for Crack Sealing Station 1964+06 to 2028+00. Placed backup rod and sealed cracks Station 1964+06 to 2028+00.

Contractor crushing 3/4" Plant Mix Virgin Aggr. (Double Shift)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1984

PROJECT NO.: IR 15-8(41)389
PROJ. NAME: Sunburst-North
LENGTH: 8.5 Miles
COUNTY: Toole
CONTRACT TIME: 70 + 18 Working Days
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 100
% TIME USED: 95
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 9/14/84

CONTRACT AMOUNT: $ 2,259,443.42
CONTRACTOR: Meyer Construction Company
FROM (town): Billings, Mt.
AWARD DATE: February 29, 1984
DATE WORK STARTED: April 24, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: None
NO. SHIFTS PER DAY: None
NO. HOURS PER SHIFT: None

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/28/84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: One engineering person engaged part of the month preparing the final records.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130-Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-84

PROJECT NO.: RTF 1-5(1)322
CONTRACT AMOUNT: $ 398,709.05
PROJ. NAME: Chester-Rudyard
CONTRACTOR: Baitrusch Const. Co.
LENGTH: 20.99 Miles
FROM (town): Havre, Mt.
COUNTY: Liberty-Hill
AWARD DATE: 4-30-84
~~CONTRACT TIME~~ Complete By 9-1-84
DATE WORK STARTED: 6-20-84
ORDER TO PROCEED DATE: 5-3-84
PROBABLE COMPLETION DATE:
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK:
% TIME USED: 93%
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 8-25-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F.A. Robinson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Gt. Falls, Mt.

GENERAL: Final Estimate and Supporting Data were submitted to the District Office on 10-18-84 and will be forwarded to Helena on or about 12-7-84. This is the final report.

Marlin Beackney
Engr. Off. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 - Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-84

PROJECT NO.: RTF 1-6(7)384
CONTRACT AMOUNT: $ 305,886.00
PROJ. NAME: Havre - Chinook
CONTRACTOR: Baltrusch Const. Co.
LENGTH: 20.38
FROM (town): Havre, Mt.
COUNTY: Hill - Blaine
AWARD DATE: 4-30-84
~~CONTRACT TIME:~~ Complete By 9-1-84
DATE WORK STARTED: 5-29-84
ORDER TO PROCEED DATE: 5-3-84
PROBABLE COMPLETION DATE:
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK:
% TIME USED: 50%
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 7-15-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F.A. Robinson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Gt. Falls, Mt.

GENERAL: Final Estimate and Supporting Data were submitted to the District Office on 10-18-84 and will be forwarded to Helena on or about 12-7-84. This is the final report.

Marlin Brackney
Engr. Off. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130- GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 10-3-84

PROJECT NO.: RTF 1-8(7) 472
CONTRACT AMOUNT: $ 399,535.40
PROJ. NAME: MALTA-SACO
CONTRACTOR: BAITRUSCH CONST. CO.
LENGTH: 20.06 MILES
FROM (town): HAVRE, MT.
COUNTY: PHILLIPS
~~CONTRACT TIME~~ COMPLETE BY 9-1-84
AWARD DATE: 4-30-84
DATE WORK STARTED: 7-3-84
ORDER TO PROCEED DATE: 5-3-84
PROBABLE COMPLETION DATE:
% COMPLETE: 100 %
NO. DAYS WORKED PER WEEK:
% TIME USED: 84 %
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 8-16-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F.A. ROBINSON
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: GT. FALLS, MT.

GENERAL: FINAL ESTIMATE AND SUPPORTING DATA WERE SUBMITTED TO THE DISTRICT OFFICE ON 10-18-84 AND WILL BE FORWARDED TO HELENA ON OR BEFORE 10-7-84. THIS IS THE FINAL REPORT.

MARLIN BRACKNEY
ENGR. OFF. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 - Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-84

PROJECT NO.: RTF 10-2(9)20
PROJ. NAME: West of Loma
LENGTH: 20.52 Miles
COUNTY: Choteau
~~CONTRACT TIME:~~ Complete By 9-1-84
ORDER TO PROCEED DATE: 5-3-84
% COMPLETE: 100%
% TIME USED: 97%
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 376,272.60
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: 4-30-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 8-28-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-31-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F.A. Robinson
TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Gt. Falls, Mt.

GENERAL: Final Estimate and Supporting Data were submitted to District Office on 10-18-84 and will be forwarded to Helena on or about 12-7-84 This is the final report.

Marlin Breckney
Engr. Off. I

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-84 ~~11-20-84~~

HES 3-2(9) 46, HES 3-2(12) 49, HES 3-2(13) 47, and HES 9-2(4) 45

PROJECT NO.: HES 9-2(4) 45

CONTRACT AMOUNT: $ $ 75,131.00

PROJ. NAME: North of Choteau & Augusta

CONTRACTOR: Lewis Construction Co.

LENGTH: Slope Flattening & Signing

FROM (town): Great Falls, MT.

COUNTY: Teton

AWARD DATE: July 27, 1984

CONTRACT TIME: 30 W.D. + 9 W.D.

DATE WORK STARTED: Aug. 27, 1984

ORDER TO PROCEED DATE: Aug. 27, 1984

PROBABLE COMPLETION DATE: ---------

% COMPLETE: 100%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 85%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: Oct. 23, 1984

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: Oct. 23, 1984

PROJECT MANAGER: Hammerbacker

TELEPHONE: 467-7944

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

ADDRESS: P. O. Box 1240
Conrad, Mt. 59425

GENERAL: All work on the subject project was completed at the end of shift on October 23, 1984. The Final Estimate and supporting data was submitted to the Great Falls District Office on November 21, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~November 28, 1984~~ 12-3-84

PROJECT NO.: F - HES 3-2(10) 28

PROJ. NAME: Freezeout Lake - E. & W.

LENGTH: 12.5 Miles

COUNTY: Teton

CONTRACT TIME: 80 Working Days + 1

ORDER TO PROCEED DATE: July 2, 1984

% COMPLETE: 100%

% TIME USED: 67%

NO. MEN EMPLOYED: 1

ACTUAL COMPLETION DATE: 11-14-84

CONTRACT AMOUNT: $ 1,682,186.50

CONTRACTOR: Empire Sand & Gravel Co.

FROM (town): Billings, MT.

AWARD DATE: June 8, 1984

DATE WORK STARTED: July 6, 1984

PROBABLE COMPLETION DATE: ---------

NO. DAYS WORKED PER WEEK: 2

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: Nov. 14, 1984

PROJECT MANAGER: Hammerbacker

TELEPHONE: 278-7944

NO. OF ENG. PERSONNEL EMPLOYED: 1-3

ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: Seeding & fertilizing was started on Nov. 13, 1984 and completed on Nov. 14, 1984 at the end of the work shift. The Final Estimate and supporting data was submitted to the Great Falls District Office on November 16, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 - Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-84

PROJECT NO.: F24-3(5)100

CONTRACT AMOUNT: $ 3,215,825.45

PROJ. NAME: Rogers Pass - East (Middle Sect.)

CONTRACTOR: Meyer Const. Co.

LENGTH: 8.5 Miles

FROM (town): Billings, Mt.

COUNTY: Lewis + Clark

AWARD DATE: 9-24-82

CONTRACT TIME: 120 + 13 W.D.

DATE WORK STARTED: 11-18-82

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE: 10-84

% COMPLETE: 99%

NO. DAYS WORKED PER WEEK:

% TIME USED: 98%

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S.W. Newton

TELEPHONE: 278-7931

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Conrad, Mt.

GENERAL: On shutdown awaiting suitable weather for seeding the 1.5 acres on slide correction area.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1984

PROJECT NO.: F-BRF-HES 24-3(7)109
PROJ. NAME: Bowmans Corner-Northeast
LENGTH: 7.8 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ _____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith
TELEPHONE: 264-5310
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The project is scheduled for a December letting.
No engineering layout work todate.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130- Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-84

PROJECT NO.: F-BHF-RTF 60-2(5)92 U-3

CONTRACT AMOUNT: $ 550,827.00

PROJ. NAME: Warden Br. Overlay

CONTRACTOR: Sietten Const. Co.

LENGTH: 0.4 Mile

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: 9-20-83

CONTRACT TIME: 100 W.D.

DATE WORK STARTED: 4-10-84

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE: 100%

NO. DAYS WORKED PER WEEK:

% TIME USED: 96%

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 10-9-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-12-84

EFFECTIVE OPENING DATE:

Act inc PROJECT MANAGER: John Rooney

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Gt. Falls, Mt.

GENERAL: Final Estimate and Supporting Data were submitted to the District Office on 11-9-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 3130 GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~NOVEMBER 28, 1984~~ 12-3-84

PROJECT NO.: M 5219(1)

CONTRACT AMOUNT: $ 54,598.00

PROJ. NAME: 38TH ST & 2ND AVE NO

CONTRACTOR: LIVESAY TRAFFIC MAINTENANCE

LENGTH: 0.0

FROM (town): GREAT FALLS, MT

COUNTY: CASCADE

AWARD DATE: OCTOBER 31, 1984

CONTRACT TIME: 60 WORKING DAYS

DATE WORK STARTED: ---------

ORDER TO PROCEED DATE: APRIL 16, 1985

PROBABLE COMPLETION DATE: JULY 1, 1985

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. ROBINSON

TELEPHONE: 727 4350

NO. OF ENG. PERSONNEL EMPLOYED: 0-1

ADDRESS: GREAT FALLS, MT

GENERAL:

NO WORK ON PROJECT TO DATE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 3, 1984

PROJECT NO.: BHM 5710 (3)
CONTRACT AMOUNT: $1,560,292.61
PROJ. NAME: BN RR overpass - Havre
CONTRACTOR: Martel Construction Inc.
LENGTH: 0.2 miles
FROM (town): Bozeman, Mt. 59715
COUNTY: Hill
AWARD DATE: July 27, 1984
CONTRACT TIME: 220 W/D
DATE WORK STARTED: 9-19-84
ORDER TO PROCEED DATE: 8-27-84
PROBABLE COMPLETION DATE: 12-15-85
% COMPLETE: 20
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 17
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9 to 12
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Glen Brown
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Havre, Mt.

GENERAL: Progress to date: T.T. Piling driven in Phase I portion of Structure, 67% of concrete placed in Conc. Bents, Sanitary sewer completed and functioning, Storm sewer in except one drop inlet, Bullhook creek or the 72" RCP in and functioning. Anticipate completing Phase I portion up through the timber stringers this winter, weather permitting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 3, 1984

PROJECT NO.: BR 9021 (7)
CONTRACT AMOUNT: $ 251,274.97
PROJ. NAME: Bullhook Float Canal
CONTRACTOR: Slatten Construction Co.
LENGTH: 0.29 miles
FROM (town): Great Falls
COUNTY: Hill
AWARD DATE: 7-6-84
CONTRACT TIME: 75 W/D
DATE WORK STARTED: 8-2-84
ORDER TO PROCEED DATE: 7-30-84
PROBABLE COMPLETION DATE: 11-16-84
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 89
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3 to 7
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: 11-16-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Brown
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Havre, Montana

GENERAL: The project is complete except for dressing up the inslopes on part of proj. A ribbon cutting ceremony is set up for 12-6-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~Nov. 30, 1984~~ 12-3-84

PROJECT NO.: M 5712 (1) DATE SURVEY AUTHORIZED: 4-23-83

PROJ. NAME: 14TH AVE. HAVRE DATE WORK STARTED: 7-12-83

LENGTH: .45 ESTIMATED COMPLETION DATE: DEC. 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: GORDON TREETZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 65%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~November 28, 1984~~ 12-3-84

PROJECT NO.: M 5212-(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: GT FALLS-SOUTH ARTERIAL DATE WORK STARTED: 12-10-81

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: ????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46

WORK SUSPENDED INDEFINITELY

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1984

PROJECT NO.: RS 552-1(01)0 DATE SURVEY AUTHORIZED: 5/9/84

PROJ. NAME: Sunburst-East DATE WORK STARTED: August 15, 1984

LENGTH: 13 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 11/20/84

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: *80

* Additional Section Corner tie work may be required.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~November 28, 1984~~ 12-3-84

PROJECT NO.: R.S. 431-1(2) 7 DATE SURVEY AUTHORIZED: October 1980

PROJ. NAME: Fairfield - Power DATE WORK STARTED: February 21, 1984

LENGTH: 7.0 Miles ESTIMATED COMPLETION DATE: Dec. 7, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 278-7944

NO. PERSONNEL ASSIGNED: 1-3 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 3130 GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-84 ~~NOVEMBER 28, 1984~~

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SO (NORTH SECTION) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 MILES ESTIMATED COMPLETION DATE: 4-15-85*

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 ~~XXX~~ 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76

** WORK SUSPENDED PENDING OUTCOME OF CONDEMNATION HEARING

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: 3130 GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-84 ~~NOVEMBER 28, 1984~~

PROJECT NO.: RS 330-1(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH (MID SECTION) DATE WORK STARTED: 11-14-84

LENGTH: 5.3 MILES ESTIMATED COMPLETION DATE: 12-14-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~Nov. 30, 1984~~ 12-3-84

PROJECT NO.: RS 233-2(1)41 DATE SURVEY AUTHORIZED: 7-17-84

PROJ. NAME: CHESTER SOUTH DATE WORK STARTED: 10-3-84

LENGTH: 11.8 ESTIMATED COMPLETION DATE: NOV. 84

DATE SUBMITTED TO DISTRICT: NOV. 13, 1984

PROJECT MANAGER: GORDON TREETZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100%

SURVEY WAS SUBMITTED TO THE DIST. OFFICE ON 11-13-84 FOR DESIGN

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1984

PROJECT NO.: FR 57-1(2)1 DATE SURVEY AUTHORIZED: June 5, 1984

PROJ. NAME: Belt - East DATE WORK STARTED: _____

LENGTH: 9.6 Miles ESTIMATED COMPLETION DATE: Feb. 15, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

Work will start when personnel become available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1984

PROJECT NO.: F 24-4(5)117 DATE SURVEY AUTHORIZED: 8/30/84

PROJ. NAME: Simms - West DATE WORK STARTED: October 10, 1984

LENGTH: 11 Miles ESTIMATED COMPLETION DATE: 12/31/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 50

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~Nov. 30, 1984~~ 12-3-84

M.P. 79.3 To 89.6

PROJECT NO.: RF 10-2 (3) 51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: BIG SANDY-BOXELDER DATE WORK STARTED: 1-27-84

LENGTH: 10.3 ESTIMATED COMPLETION DATE: DEC. 84

DATE SUBMITTED TO DISTRICT: 11-27-84

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100%

THIS SURVEY WAS SUBMITTED TO THE DIST. OFFICE FOR DESIGN ON 11-27-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~Nov. 30, 1984~~ 12-3-84

M.P. 72.3 To 74.8 (B.N. O'PASS)

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA-BOX ELDER DATE WORK STARTED: 2-9-84

LENGTH: 2.15 ESTIMATED COMPLETION DATE: DEC. 84

DATE SUBMITTED TO DISTRICT: 11-27-84

PROJECT MANAGER: GORDON TREETZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100%

SECTION TIES TURNED IN TO DIST. OFFICE ON 11-27-84
MAKING SURVEY COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~Nov. 30, 1984~~ 12-3-84

M.P. 62.6 To 72.3 & 74.8 To 79.3

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA-BOX ELDER DATE WORK STARTED: 1-30-84

LENGTH: 14.2 ESTIMATED COMPLETION DATE: DEC. 84

DATE SUBMITTED TO DISTRICT: 11-27-84

PROJECT MANAGER: GORDON TREETZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100%

SECTION TIES WERE TURNED IN TO THE DIST. OFFICE ON 11-27-84
MAKING THIS SURVEY COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~Nov. 30, 1984~~ 12-3-84

MP. 55.0 TO 62.6

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: LOMA-BOX ELDER DATE WORK STARTED: 1-27-84

LENGTH: 7.5 ESTIMATED COMPLETION DATE: DEC. 84

DATE SUBMITTED TO DISTRICT: 11-27-84

PROJECT MANAGER: GORDON TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100%

SECTION TIES TURNED IN TO DIST. OFFICE ON 11-27-84

MAKING THIS SURVEY COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1984

PROJECT NO.: FR 10-1(5)3 DATE SURVEY AUTHORIZED: July 20, 1984

PROJ. NAME: Great Falls - North DATE WORK STARTED: Oct. 30, 1984

LENGTH: 16.5 Miles ESTIMATED COMPLETION DATE: Dec. 15, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 50

A 3 to 4 man engineering crew establishing center line which is 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~November 28, 1984~~ 12-3-84

PROJECT NO.: B.R.F. 3-2(14) 40 DATE SURVEY AUTHORIZED: July 6, 1984

PROJ. NAME: Bridge over Teton River DATE WORK STARTED: November 14, 1984

LENGTH: 0.8 miles ESTIMATED COMPLETION DATE: Dec. 21, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 278-7944

NO. PERSONNEL ASSIGNED: 3-4 % COMPLETE: 60%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~November 28, 1984~~ 12-3-84

PROJECT NO.: F - BRF 1-3(11) 219 DATE SURVEY AUTHORIZED: September 18, 1984

PROJ. NAME: Browning-E. & W.(East) DATE WORK STARTED: November 5, 1984

LENGTH: 3.4 miles ESTIMATED COMPLETION DATE: Dec. 21, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Hammerbacker TELEPHONE: 278-7944

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 45%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1984

PROJECT NO.: IR 15-8 (42) 366

DATE SURVEY AUTHORIZED: July 19, 1984

PROJ. NAME: Shelby-North

DATE WORK STARTED: September 28, 1984

LENGTH: 23.9 Miles

ESTIMATED COMPLETION DATE: December 18, 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton

TELEPHONE: 278-7931

NO. PERSONNEL ASSIGNED: 3

% COMPLETE: 90

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: 3130 GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-84 ~~NOVEMBER 28, 1984~~

PROJECT NO.: IR 15-5(65)283

DATE SURVEY AUTHORIZED: 5-27-83

PROJ. NAME: GT FALLS-VAUGHN

DATE WORK STARTED: 4-3-84

LENGTH: 26.2 MILES

ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 11-30-84

PROJECT MANAGER: F. A. ROBINSON

TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0-4

% COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Glendive 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: November 27, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 258-1(4)11 Dagmar - N.D. Line	PMS Overlay	PLANS TO CHECKER	92	95%	12/1/84
F 26-1(1)3 Sidney - N.D. Line	GR., Gravel, PMS, and Structure	FINAL R/W	124	65%	3/1/84
F 2-1(8)46 Fallon Co. Line - E & W	PMS Overlay	FINAL P.I.H.		20%	7/1/85
F 39-1(15)4 Lame Deer - North	PMS Overlay	FINAL P.I.H.		10%	8/1/85
F 18-1(2)1 Miles City - Northwest	PMS Overlay	FINAL P.I.H.		0%	9/1/85
FR 1-10(12)639 Culbertson - West	PMS Overlay & Widen	PRELIM. P.I.H.	28	5%	9/1/85
RS 247-1(1)0 Webster - East	GS.	FINAL P.I.H.		0%	6/1/85
F 25-1(6)0 Circle - North	PMS Overlay & Widen	PRELIM. P.I.H.	12	*20%	8/1/85
RS 344-1(5)29 7.5 Miles West of Froid	PMS Overlay & Widen	PRELIM. P.I.H.		0%	9/1/85
BRF 42-3(6)73 S. of Glasgow (Milk River)	Str. and Apps.	PRELIM. P.I.H.		0%	3/1/87
F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay & Widen	COMP. of Survey		0%	7/1/87
RS 245-1(4)15 Brusett - East & West	GS. and Minor GR.	Comp. of Survey		0%	1/1/88
F 62-2(6)12 South of Culbertson	G., GS., PMS	Comp. of Survey		0%	9/1/88
M 5008(1) Sargent Ave. & Allard St.	G., GS., PMS., STM -SWR., S-Walk	Public Hearing		0%	10/1/89

Total = 256 Hrs.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

* Revised Down From Last Report:

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

Mont. Proj. NO. BRS 469-1(3) 2
N. Dak. PROJECT NO.: BRS-RS-7-058(3)007

CONTRACT AMOUNT: $2,826,728.90

PROJ. NAME: Snowden Bridge

CONTRACTOR: Lunda Constr. Co.

LENGTH: 2.884 miles

FROM (town): Black River Falls, Wisconsin.

COUNTY: McKenzie-Williams-N.D.

AWARD DATE: 2-2-84

CONTRACT TIME: 512 W.D.

DATE WORK STARTED: 3-12-84

ORDER TO PROCEED DATE: 2-13-84.

PROBABLE COMPLETION DATE: 8-4-85

% COMPLETE: 85

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 50

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 18

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: W. Peterson, P.E.

TELEPHONE: 572-4329 (Project)

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: N.D. Highway Dept.
Williston, N. Dakota

GENERAL: Prime Contractor, Lunda Construction Co., Completed the setting of pot bearings, removed the tug boat and barge from the river on the north side. Finished setting all the Girder's in the structure, tightened all the field splices, placed and tightened all the diaphragms. Cleaned up the work area, and shut down for the winter. Major structure items are: Concrete 65%, & Reinf. steel 40% Complete. This will be the last progress report for 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 27, 1984

PROJECT NO.: F 2-1 (7) 34
PROJ. NAME: Locate East
LENGTH: 11.8
COUNTY: Custer
CONTRACT TIME: 85
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100
% TIME USED: 99
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 10-12-84

CONTRACT AMOUNT: $ 2,230,740.81
CONTRACTOR: Portable Pavers - Prince, Inc. (J.V.)
FROM (town): Miles City, Mt
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-5-83
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-25-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, Mt 59301

GENERAL: Two men are working on the Final in the Miles City office. The Final will be submitted to the Glendive District Office on or about November 30, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

86

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 27, 1984.

PROJECT NO.: BRF 20-2(11)38
PROJ. NAME: Savage-Crane
LENGTH: 0.02 (Bridge)
COUNTY: RICHLAND
COMPLETION ~~CONTRACT TIME~~: Date: 11-23-84.
ORDER TO PROCEED DATE: 9-13-84
% COMPLETE: 100
% TIME USED: —
NO. MEN EMPLOYED: 6 to 9
ACTUAL COMPLETION DATE: 11-23-84

CONTRACT AMOUNT: $143,920.10
CONTRACTOR: Cop Constr. Co.
FROM (town): Billings, MT.
AWARD DATE: 8-29-84
DATE WORK STARTED: 9-25-84.
PROBABLE COMPLETION DATE: 11-23-84.
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-23-84.

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Dept. of Highways
Glendive, MT. 59330.

GENERAL: Prime Contractor, Cop Construction Co., Formed for and placed class "BD" (Mod.) Concrete for deck slab and barrier's. Deck slab & Barrier's covered & heated until test cylinder's broke at the required strength. Formed and placed class "DD" Concrete for Check inlet str. Lt. sta. 458+75. Removed the 36" C.S.P IR. pipe that didn't meet spec's. and Installed a 36" C.S.P. IR. Pipe, which met spec's. Sub-Contractor, Conroy Fence Co., spent one day on project Completing the fencing items of work. Concrete finished and area cleaned up around bridge moved all equipment & materials off of project. Final Estimate & supporting Data submitted to the Div. office. This will be the last report for this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 6 & V

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 27, 1984

PROJECT NO.: F-RTF-22-2(3)40 V142 CONTRACT AMOUNT: $2,468,570
PROJ. NAME: Plentywood South CONTRACTOR: Hilde Constr
LENGTH: 4.7 miles FROM (town): Great Falls
COUNTY: Sheridan AWARD DATE: 5-31-83
CONTRACT TIME: 120 W.D. DATE WORK STARTED: 9-19-83
ORDER TO PROCEED DATE: 6-21-83 PROBABLE COMPLETION DATE: ____
% COMPLETE: 100% NO. DAYS WORKED PER WEEK: ____
% TIME USED: 98% NO. SHIFTS PER DAY: ____
NO. MEN EMPLOYED: ____ NO. HOURS PER SHIFT: ____
ACTUAL COMPLETION DATE: 6-26-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-7-84
EFFECTIVE OPENING DATE: —
PROJECT MANAGER: James E. Baldwin TELEPHONE: 787-5701
NO. OF ENG. PERSONNEL EMPLOYED: ____ ADDRESS: P.O. Box 556
Culbertson, Mont.

GENERAL: Checking of Final Estimate and Supporting data was Completed in the District office and Submitted to Helena on November 27, 1984

This is the Final Report

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

88

DISTRICT: Glde

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 27, 1984

PROJECT NO.: F-22-3(1)81

PROJ. NAME: Culbertson-North

LENGTH: 7.3 miles

COUNTY: Roosevelt

CONTRACT TIME: 100 WD

ORDER TO PROCEED DATE: April 16, 1985

% COMPLETE: —

% TIME USED: —

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1060,640.90

CONTRACTOR: Baltrusch Constr. Co,

FROM (town): Havre, Mont

AWARD DATE: october 31, 1984

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: Sept 1, 1985

NO. DAYS WORKED PER WEEK: —

NO. SHIFTS PER DAY: —

NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: James E Baldwin

NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 787-5701

ADDRESS: Box 556
Culbertson, Mt.

GENERAL: No word from the Contractor as to when he Plans to go to work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 27, 1984

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: ~~Main & Haynes~~ Leighton Blvd. ~~Miles City~~ Miles City
LENGTH: 3.8 mi.
COUNTY: Custer
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7-18-84
% COMPLETE: 89
% TIME USED: 67
NO. MEN EMPLOYED: 50 Average
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,802,849.26
CONTRACTOR: Holm-Sutherland
FROM (town): Billings, Mt.
AWARD DATE: 4-13-84
DATE WORK STARTED: 7-19-84
PROBABLE COMPLETION DATE: 11-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, Mt 59301

GENERAL: Work during the past period has consisted of storm drain installation, street excavation, installation of drop inlets and lateral pipes, graveling, paving, curbing, sidewalk, blacktopping, and adjusting manholes and water valves to final grade. Calstrip Ready Mix suspended operations on 11-21-84, Harold Bishop & Sons Construction on 11-13-84, and Portable Pavers, Inc. on 11-21-84. Holm-Sutherland completed work on the storm drain 11-9-84.

Items and percent complete are as follows: street Work-88 %, Pipe-80 %, and Outlet Pond-100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 27, 1984

PROJECT NO.: BRF 23-2(7)81
PROJ. NAME: S.E. of Broadus
LENGTH: 1.0 Mile
COUNTY: Powder River
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 3
% TIME USED: 8
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 2,377,293.95
CONTRACTOR: Cap Constr. Co.
FROM (town): Billings, Montana 59104
AWARD DATE: 9-28-84
DATE WORK STARTED: 11-5-84
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Walter D. Cone
TELEPHONE: 436-2935
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS:

GENERAL: Cap Construction Co. started work November 5, 1984. Work consisted of constructing cofferdam for bent 2, and removing Sth. Exc. is in progress. The Grading & Fencing subcontractors started work November 15, 1984. Work consisted of wasting excess unsl. Exc. between sta's. 70+00 & 88+00 and Fencing between sta's. 34+50 & 90+15 Rt. Items & percent complete are as follows: Sth. Exc. Type II - 90%; Grading - 2%; Fencing - 70%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~October 30, 1984~~ November 27, 1984

PROJECT NO.: FH 51-1(1)10 RS 484-1(2)0

PROJ. NAME: FORTHCOME NORTH ASHLAND-OTTER CREEK

LENGTH: 19.8 MILES

COUNTY: Powder River

CONTRACT TIME: 90 working days

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 99

% TIME USED: 75

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $2,198,246.15

CONTRACTOR: Portable Paving, Inc.

FROM (town): Miles City, Mt.

AWARD DATE: November 7, 1983

DATE WORK STARTED: April 4, 1984

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 10-26-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane J. Strabunyk TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept of Highways Miles City, Mt. 59301

GENERAL: The contractor completed the project on October 26, 1984. The paving is presently 85% complete and should be turned in to the District Office about November 30, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/27/84

PROJECT NO.: I94-4(34)148
CONTRACT AMOUNT: $ 10,499,672.50
PROJ. NAME: SHIRLEY-WEST
CONTRACTOR: BEYERS GEN. CONST. INC.
LENGTH: 5.9 MILES
FROM (town): BUTTE, MT.
COUNTY: CUSTER
AWARD DATE: 3/13/83
CONTRACT TIME: 260 WD
DATE WORK STARTED: 5/16/83
ORDER TO PROCEED DATE: 5/17/83
PROBABLE COMPLETION DATE: 5/1/85
% COMPLETE: 97
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 98
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 15 (AVE)
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON
TELEPHONE: 232-1083
NO. OF ENG. PERSONNEL EMPLOYED: 10
ADDRESS: DEPT OF HWY
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, DRAINAGE SURFACING, FENCING, GUARDRAIL, & SIGNING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 99%, DRAINAGE 100%, FENCING 98%, SURFACING 98%, SEEDING 85%, GUARDRAIL 95%, SIGNING 95%.
SUB-CONTRACTORS WORKED 8 DAYS ON SURFACING, 6 DAYS ON FENCING & SEEDING AND 8 DAYS ON GUARDRAIL & SIGNING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 27, 1984

PROJECT NO.: IR 94-6(36)203 IR 94-6(33)191

PROJ. NAME: DAWSON CO. LINE - EAST GLENDIVE WEST

LENGTH: 18.8 MILES

COUNTY: DAWSON

CONTRACT TIME: 111 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: 100

% TIME USED: 93

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE: 11-8-84

CONTRACT AMOUNT: $ 4,439,990.65

CONTRACTOR: Duininck Bros & Gilchrist

FROM (town): PRINSBURG, Minnesota

AWARD DATE: 2-29-84

DATE WORK STARTED: 4-2-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-27-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. KELLY

TELEPHONE: 365-4361

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Glendive

GENERAL: Sub-Contractor MARK Rite Lines completed the pavement marking during 11-5 to 8, 1984. Project was 100 % Complete on 11-8-84.

1- engineer assigned part time on ~~estim~~. Final estimate

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

(2)

DISTRICT: 4430

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-27-84

PROJECT NO.: RS 201-2(3)33

PROJ. NAME: Pressevuille - Fairview

LENGTH: 6.1

COUNTY: Richland

CONTRACT TIME: 80 W.D.

ORDER TO PROCEED DATE: 10-22-84

% COMPLETE: 11

% TIME USED: 20

NO. MEN EMPLOYED: 5 to 6

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,061,338.50

CONTRACTOR: Prince Inc. PO Box 240

FROM (town): Forsyth Mont. 59327

AWARD DATE: Sept. 28, 1984

DATE WORK STARTED: Oct. 17, 1984

PROBABLE COMPLETION DATE: Aug. 1, 1985

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bernard F. Kelly

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Glendive, Montana PO Box 890 59330

GENERAL: Sub Contractor Colstrip Reddy Mix completed crushing the Plant Mix material on Nov. 17. All the material is stockpiled at gravel pit area.

The 1½" Base course material and ½" cover material and Plant Mix material may be hauled to project site some time this winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 27, 1984

PROJECT NO.: RS 242-1(4)43
PROJ. NAME: LORING NO. - CANADIAN LINE
LENGTH: 10.9 MILES
COUNTY: PHILLIPS
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 35
% TIME USED: 39
NO. MEN EMPLOYED: 5 TO 22
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,298,200.90
CONTRACTOR: GLENN REHBEIN EXC. INC.
FROM (town): LINO LAKES, MN.
AWARD DATE: JULY 27, 1984
DATE WORK STARTED: SEPT. 17, 1984
PROBABLE COMPLETION DATE: 06-01-85
NO. DAYS WORKED PER WEEK: 5 TO 6
NO. SHIFTS PER DAY: 1 AND 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 654-1786
ADDRESS: BOX 176
DODSON, MT 59524

GENERAL: SUB CONTRACTOR ECKART CONSTRUCTION PRODUCED AND PLACED 14,700 TONS OF 1½" CR. BASE FOR A TOTAL TO DATE OF 82,174 TONS, THEN PRODUCED AND STOCKPILED 20,525 TONS WHICH WILL BE USED IN THE SPRING TO COMPLETE THE BASE.
PATROL WORKED 58.5 HOURS SHAPING ROADWAY TO TYP. SECTION FOR A TOTAL TO DATE OF 311.0 HOURS.
ECKART PULLED ONE CRUSHER TO HAVRE FOR REPAIRS ON 11-20, THEY PLAN ON COMPLETING THE PRODUCTION OF PLANT MIX AGG. AND COVER MAT'L STARTING ABOUT THE FIRST OF DECEMBER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-28-84

PROJECT NO.: RS 245-1(3)0

PROJ. NAME: JORDAN - NORTHWEST

LENGTH: 15.0

COUNTY: Garfield

CONTRACT TIME: 83 W.D.

ORDER TO PROCEED DATE: April 16, 1984

% COMPLETE: 100%

% TIME USED: 93%

NO. MEN EMPLOYED: 2

ACTUAL COMPLETION DATE: 11-5-84

CONTRACT AMOUNT: $ 1,134,102.65

CONTRACTOR: Clark Bros. Contractors

FROM (town): Victor, Montana Box 67 59875

AWARD DATE: Feb 29, 1984

DATE WORK STARTED: 4-18-84

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 1

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Bernard F. Kelly

NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 365-2877

ADDRESS: Glendive, Montana PO Box 890 59330

GENERAL: Sub Contractor Rodgers Oil Co. completed the seeding and fertilizing on Nov 5, 1984. This also completed all the items on contract. There is a small amount of clean up work left to do this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glde

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 27, 1984

PROJECT NO.: RS-258-1(3)0
PROJ. NAME: Reserve-East
LENGTH: 11.5 miles
COUNTY: Sheridan
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-12-84

CONTRACT AMOUNT: $ 1,048,454.20
CONTRACTOR: Meyer Constr.
FROM (town): Billings
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 17, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-12-84

EFFECTIVE OPENING DATE:

PROJECT MANAGER: O. Novakovich
TELEPHONE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Dept of Hwys
Wolf Point mt. 59201

GENERAL: Checking of final estimate and supporting data by the District office is complete and will be sent to Helena as soon as a change order on Hyd. Line is recieved.

This is the final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 28, 1984

PROJECT NO.: ES 447-1(7)12
PROJ. NAME: 12 mi. So. of Rosebud So.
LENGTH: 3.9 Miles
COUNTY: Rosebud
CONTRACT TIME: 90 working Days
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 99
% TIME USED: 97
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,198,877.66
CONTRACTOR: E.H. OFTEDAL & SONS, INC.
FROM (town): Miles City, MT.
AWARD DATE: April 9, 1984
DATE WORK STARTED: April 16, 1984
PROBABLE COMPLETION DATE: Nov. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Duane Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, MT. 59301

GENERAL: Seeding Sub-Contractor completed remaining contract items 11-21-84. Contractor completed all contract items 11-23-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: October 31-1984

PROJECT NO.: SMP #399-83
PROJ. NAME: Maint. Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley, Phillips
CONTRACT TIME: 68 + 4 = 72
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-16-84

CONTRACT AMOUNT: $ 291,171.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: Nov. 30-1984
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: The 3/8" Cover Mat'l. stockpile at Sidney has an excess of oversize rock. The contractor will have to screen the pile.
Final data submitted to district 10-15-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

100

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: BR 9006 (3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CR. - CARTER CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: APRIL 1985

DATE SUBMITTED TO DISTRICT: 11/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: M 5008 (1) DATE SURVEY AUTHORIZED: 10/22/84

PROJ. NAME: SARGENT AVE. & ALLARD ST. - GLENDIVE DATE WORK STARTED: ~

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 3/15/85

DATE SUBMITTED TO DISTRICT: 11/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: RS 344-1(5)29 DATE SURVEY AUTHORIZED: 7/13/85

PROJ. NAME: 7.5 MI. W. OF FRO10 DATE WORK STARTED: ~

LENGTH: 7.6 MILES ESTIMATED COMPLETION DATE: 7/23/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-27-84

PROJECT NO.: RS 253-2(2)36 DATE SURVEY AUTHORIZED: 11-5-84

PROJ. NAME: Brockway N & S DATE WORK STARTED: 11-5-84

LENGTH: 9.9 ESTIMATED COMPLETION DATE: 2-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 30-1984

PROJECT NO.: RS 251-2(1)31 DATE SURVEY AUTHORIZED: 9-28-84

PROJ. NAME: Daniels Co. Line N&S. DATE WORK STARTED: 10-17-84

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: 12-14-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 65

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: RS 247-1(1) 0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER - EAST DATE WORK STARTED: ~

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: 11/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT - E&W DATE WORK STARTED: ~

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: MARCH 1986

DATE SUBMITTED TO DISTRICT: 11/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: ① 4130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: IR 94-6(34) ~~203~~ 210 DATE SURVEY AUTHORIZED: ? 2-2-83

PROJ. NAME: Glendive E&W DATE WORK STARTED: 11-26-84

LENGTH: 8.0 Miles ESTIMATED COMPLETION DATE: 3-30-85

DATE SUBMITTED TO DISTRICT: 11-30-84

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 3 to 4 % COMPLETE: 1 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: BRF 51-3 (1)70 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: US 85 CANEL 2.6 M. W. OF SIDNEY DATE WORK STARTED: ~

LENGTH: 0.6 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 11/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 27, 1984

PROJECT NO.: F 42-3 (7) 59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: FORT PECK - GLASGOW DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 3-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUROCHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 2 TO 3 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: F 39-1(15)4 DATE SURVEY AUTHORIZED: 10/11/84

PROJ. NAME: LAME DEER - NORTH DATE WORK STARTED: ~

LENGTH: 9.7 MILES ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: 11/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: F 18-1(2)1 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: MILES CITY - N. CN. DATE WORK STARTED: ~

LENGTH: 7.5 MILES ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: 11/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: BRF 1-10(15)679 DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: BOXELDER CR. - E. OF BRECKETON DATE WORK STARTED: ~

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 11/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 27, 1984

PROJECT NO.: F 1-8(6)499 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SACO - EAST DATE WORK STARTED: 9-7-84

LENGTH: 8.8 MILES ESTIMATED COMPLETION DATE: 4-1-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DURRCHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 29

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: BRF 14-6(1)257 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: PORCUPINE OVERFLOW - NW OF FORSYTH DATE WORK STARTED: ~

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 12/27/85

DATE SUBMITTED TO DISTRICT: 11/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 27, 1984

PROJECT NO.: F Z-1(8)46 DATE SURVEY AUTHORIZED: 7/12/84

PROJ. NAME: FALLON CO. LINE E & W DATE WORK STARTED: ~

LENGTH: 25.0 MILES ESTIMATED COMPLETION DATE: 12/28/84

DATE SUBMITTED TO DISTRICT: 11/28/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-28-84

PROJECT NO.: BR 9009(4) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 mile ESTIMATED COMPLETION DATE: 12-14-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 1 to 5 % COMPLETE: 85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

109

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: November 30-1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F53-2(2)40 Lavina-South	Widen and Overlay	Final	156	100	To Helena 11-20-84
F57-3(15)67 Moore-Lewistown	Widen and Overlay	Final	32	40	12/84
RS 426-2(1)0 Hanover Road	Grade and Gravel	Final PIH	16	32	1/85
M 6901 (1) Laurel Streets	Overlay	Final	8	40	1/85
RS 302-1(1)0 Rimrock Rd.-Molt	Reconstruction	Public Hearing	0	1	5/88
RS 500-2(2)19 Mosby-South	Reconstruction	Pre-PIH	0	4	3/89
* F16-1(17)12 Billings-North	Reconstruction	Pre-PIH	0	1	~
F14-3(3)108 Shawmut-West	Widen and Overlay	Final	72	60	12/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

* to be submitted to Helena for design.

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-84

PROJECT NO.: IR 90-8(95) 385
CONTRACT AMOUNT: $ 3411361.90
PROJ. NAME: REED POINT E. & W.
CONTRACTOR: McINTYRE CONSTR. CO.
LENGTH: 14.5 MILES
FROM (town): GREAT FALLS
COUNTY: SWEETGRASS & STILLWATER
AWARD DATE: 4-9-84
CONTRACT TIME: 90 WORKING DAYS
DATE WORK STARTED: 4-30-84
ORDER TO PROCEED DATE: 5-2-84
PROBABLE COMPLETION DATE:
% COMPLETE: 98
NO. DAYS WORKED PER WEEK:
% TIME USED: 97
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R. HARTMAN
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: BILLINGS

GENERAL: ALL ITEMS ARE COMPLETE WITH THE EXCEPTION OF EPOXY STRIPING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-84

PROJECT NO.: IR 90-8(96) 413
CONTRACT AMOUNT: $2072864.45
PROJ. NAME: PARK CITY E. & W.
CONTRACTOR: EMPIRE SAND & GRAVEL
LENGTH: 14.0 MILES
FROM (town): BILLINGS
COUNTY: STILLWATER
AWARD DATE: 8-29-83
CONTRACT TIME: 80 WORKING DAYS
DATE WORK STARTED: 9-7-83
ORDER TO PROCEED DATE: 9-19-83
PROBABLE COMPLETION DATE:
% COMPLETE: 99
NO. DAYS WORKED PER WEEK:
% TIME USED: 93
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-13-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HARTMAN
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: BILLINGS

GENERAL: ALL THAT REMAINS IS TO RESOLVE THE CLAIM FROM CONTRACTOR.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-84

PROJECT NO.: IR 90-9(63)503
PROJ. NAME: DUNDORE INTERCHANGE S.E
LENGTH: 5.8 MILES
COUNTY: BIG HORN
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 11-16-84
% COMPLETE: ~
% TIME USED: ~
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,668,823.39
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-1-84
PROBABLE COMPLETION DATE: 7-31-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HERBERT A. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 638-4497
ADDRESS: CROW AGENCY
MONTANA

GENERAL: THE CONTRACTOR STARTED CRUSHING THE AGGREGATE ON 11-1-84. THEY FINISHED CRUSHING ALL MATERIALS FOR THIS PROJECT ON 11-29-84 THIS WAS THE ONLY WORK DONE ON THIS PROJECT IN THIS REPORT PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-84

PROJECT NO.: ID 90-9(36)531 U2

PROJ. NAME: LODGEGRASS-SOUTH

LENGTH: 11.7 MILES

COUNTY: BIG HORN

CONTRACT TIME: 250 WORKING DAYS

ORDER TO PROCEED DATE: 10-31-83

% COMPLETE: 50%

% TIME USED: 48%

NO. MEN EMPLOYED: 26

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $14,729,277.59

CONTRACTOR: BEYER'S GENERAL CONSTR., INC.

FROM (town): BUTTE, MONTANA

AWARD DATE: 9-30-83

DATE WORK STARTED: 2-27-84

PROBABLE COMPLETION DATE: 10-1-85

NO. DAYS WORKED PER WEEK: 6

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON

TELEPHONE: 639-2429

NO. OF ENG. PERSONNEL EMPLOYED: 15

ADDRESS: P.O. BOX 642
LODGEGRASS, MT.
59050

GENERAL: PROGRESS POOR. WORK IN PROGRESS CONSISTED OF GRADING, DRAINAGE & ~~STRUCTURES~~ SEEDING. GRADING IS COMPLETE EXCEPT FOR SOME TOPSOIL WORK. PIPE ~~[illegible]~~ WERE INSTALLED AT 124+00, 198+00 & 218+50. WORK ON STRUCTURES HAS SHUTDOWN FOR WINTER. SEED WAS DONE FROM STA 271 TO END OF PROJ. ITEMS & PERCENT COMPLETE ARE AS FOLLOWS: MISC. 79%; GRADING 95%; SEEDING 12%; DRAINAGE 94%; SURFACING 2%; STRUCTURES 83%. ENGINEERING PERSONNEL ARE REMEASURING, MEASURING SEEDING AND INSPECTING WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1984

PROJECT NO.: I ID 90-9 (62)543 & F 74-1 (2) 0 U -2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 54

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 71

NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 83

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 13

ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, grading between stations 737 to 860, placing Sand Sub-Base material between station 634 to 895, and on the Wyola Connection Road. Also, crushing and stockpiling plant mix surface aggregates.

Martinez Construction Company is installing drain culverts ahead of the grading operations.

COP Construction Company employeed 3 men working 13 (8) hour shifts. BD concrete was placed on the East Bound and West Bound Barriers and also working on cleanup and finish work.

A 13 person engineering crew is assigned to construction inspection and layout work.

Grading Items are 96% complete, Drainage Items are 98% complete, Structures as a whole are 98% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1984

PROJECT NO.: I ID 90-9 (38)549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 58
% TIME USED: 71
NO. MEN EMPLOYED: 52
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company, Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, crushing and stockpiling plant mix aggregate and placing 3/4" GR. 3B top surfacing on the Padlock Access Road.

GreenWay Inc., seeding Sub-Contractor, has completed the seeding on the project.

The structures Sub-Contractor, COP Construction Company, employeed 3 men doing cleanup and finish work, working 7 (8) hour shifts.

A 15 person engineering crew is assigned to construction inspection and layout work.

Grading Items are 99% complete, Drainage Items are 98% complete, Structures as a whole are 99% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 30, 1984

PROJECT NO.: F-RTF-HES 28-2 (11)82
CONTRACT AMOUNT: $ 1,641,073.57
PROJ. NAME: BOYD - SOUTH
CONTRACTOR: REHBEIN EXCAVATION INC.
LENGTH: 8.6 MILES
FROM (town): LINO LAKES, MINN.
COUNTY: CARBON
AWARD DATE:
CONTRACT TIME: 80 WORKING DAYS
DATE WORK STARTED: JULY 18, 1984
ORDER TO PROCEED DATE: 8-1-84
PROBABLE COMPLETION DATE: 6-1-85
% COMPLETE: 91
NO. DAYS WORKED PER WEEK: 4
% TIME USED: 59
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: 424 MOREY ST., P.O. BOX 20437
BILLINGS, MONT, 59104

GENERAL: GREENWAY, INC., THE SEEDING SUB-CONTRACTOR BEGAN SEEDING & FERTILIZING OPERATIONS 11-14-84 & COMPLETED THEIR PORTION OF THE CONTRACT 11-17-84.
PEDERSON CONSTRUCTION, SUB-CONTRACTOR FOR THE CULVERT WORK, WORKED ONE DAY CLEANING PIPE.
THERE IS SOME MINOR REPAIR TO THE TRANSVERSE JOINTS THAT WILL BE DONE IN THE SPRING PRIOR TO CHIP SEALING THE PROJECT. ALL OTHER ITEMS ON THE PROJECT ARE 100% COMPLETE WITH THE EXCEPTION OF THE CHIP SEAL AND FINAL STRIPING. THE CONTRACTOR DOES NOT KNOW WHEN HE WILL BE AVAILABLE TO COMPLETE THIS WORK. HE HAS FOUR (4) OTHER PROJECTS UNDER CONTRACT AND AT THIS TIME DOES NOT HAVE A POSITIVE SCHEDULE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-84

PROJECT NO.: F-FLH-BRF 37-1(3)04-1
PROJ. NAME: CROW AGENCY - BUSBY
LENGTH: 8.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 160 + 6 = 166 (BGN, EXT)
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 70
% TIME USED: 45
NO. MEN EMPLOYED: 84
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,365,493.09
CONTRACTOR: E.H. OFTEDAL & SONS, INC
FROM (town): MILES CITY, MONT.
AWARD DATE: 7-6-84
DATE WORK STARTED: 7-23-84
PROBABLE COMPLETION DATE: 7-31-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HERBERT A. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 15

TELEPHONE: 638-4497
ADDRESS: CROW AGENCY MONT.

GENERAL: THE CONTRACTOR FINISHED THE GRADING ON 11-16-84. OTHER WORK IN PROGRESS INCLUDES INSTALLING CULVERTS, PAVING 1½" PMB, LAYING 1½" CBC, BLUE TOPPING SUBGRADE & GRAVEL.

ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC ITEMS 90%, REMOVAL ITEMS 78%, EXC ITEMS 93%, DRAINAGE ITEMS 75%, AND SURFACING ITEMS 58%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 23, 1984

PROJECT NO.: F 57 - 3 (09) 121
CONTRACT AMOUNT: $ 5,517,998.81
PROJ. NAME: Winnett-West
CONTRACTOR: Hilde Const. Co., Inc.
LENGTH: 9.1 Miles
FROM (town): Great Falls, Montana
COUNTY: Fergus / Petroleum
AWARD DATE: 8/5/83
CONTRACT TIME: 160 Working Days
DATE WORK STARTED: August 30, 1983
ORDER TO PROCEED DATE: 8/26/83
PROBABLE COMPLETION DATE: 7/1/85
% COMPLETE: 97
NO. DAYS WORKED PER WEEK: 5-6
% TIME USED: 86
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 28
NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Passow
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED: 1-7
ADDRESS: P.O. Box 491
Lewistown, Montana 59457

GENERAL: Hilde completed paving on the project 11/4/84. A total of 30,774 tons of Plant Mix Bit. Base Gr. B was placed using 1871.73 tons of 85-100 Asphalt Cement. Interim Striping was placed 11/9/84 by Mark-Rite Lines

Swan & Sons completed Seeding the Right of Way and the obliterate Roadway on 11/8/84

Seal & Cover and final striping remain to be completed in 1985 Construction Season.

1-5 engineering people have been working on the project final and setting final center line controls.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1984

PROJECT NO.: F63-1(3)10
PROJ. NAME: N. of Harlowton-North
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: 100
% TIME USED: 96
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $1,955,038.60
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings
AWARD DATE: 01-30-84
DATE WORK STARTED: 03-1-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 10-5-84
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-11-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Work is 100% complete on this project. Final estimate and supporting data should be submitted to District Office by Dec. 20, 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOVEMBER 30, 1984

PROJECT NO.: M 1002 (2)
CONTRACT AMOUNT: $ 857,351.55
PROJ. NAME: RIMROCK ROAD
CONTRACTOR: BARRY O'LEARY, INC.
LENGTH: 0.39 MILES
FROM (town): BILLINGS, MONTANA
COUNTY: YELLOWSTONE
AWARD DATE: NOVEMBER 7, 1983
CONTRACT TIME: 90 WORKING DAYS
DATE WORK STARTED: MARCH 14, 1984
ORDER TO PROCEED DATE: APRIL 16, 1984
PROBABLE COMPLETION DATE: MAY 15, 1985
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 3
% TIME USED: 100
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: N/A
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G. M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: P.O. BOX 20437
BILLINGS, MONTANA 59104

GENERAL: GREENWAY, INC. SUB-CONTRACTOR FOR SEEDING & FERTILIZING had 2 EMPLOYEES WORKING 3 DAYS HYDO SEEDING, FERTILIZING & MULCHING 3.395 ACRES.

THE NEW HOT ALKALINE STRIPING ON 27th STREET NORTH ADJACENT TO RIMROCK ROAD IS CRACKING & COMING OFF.

A RETAINING WALL IS BEING CONSTRUCTED ON THE NORTH & EAST BOUNDRY OF R/W PARCEL NO. 15, PROPERTY BELONING TO WILBUR LENHART.

MR. FRANCIS L. FLYNN OF FLYNN CO. INC. IS ATTEMPTING TO RECOVER THE COST OF CONSTRUCTING A RETAINING WALL ACROSS THE FRONT OF MR. L.R. LYONS PROPERTY, PARCEL NO. 10, COST WAS INCURRED BY MR. LYONS

THE INSTALLING OF THE ASPHALT CURB & SOME STRIPING REMAIN TO BE DONE ON THE PROJECT

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-27-84

PROJECT NO.: M1004(8) & HES 4141(10)

PROJ. NAME: 6TH & GRAND & VARIOUS LOCATIONS - BILLINGS

LENGTH: 0.00

COUNTY: YELLOWSTONE

CONTRACT TIME: BY APRIL 1, 1985

ORDER TO PROCEED DATE: 10-11-84

% COMPLETE: 20

% TIME USED: ~

NO. MEN EMPLOYED: 3

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 71,063.00

CONTRACTOR: MIDLAND ELECTRIC CO., INC.

FROM (town): BILLINGS

AWARD DATE: 9-28-84

DATE WORK STARTED: 10-29-84

PROBABLE COMPLETION DATE: 4-1-85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P. SCHUMAN

TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THE CONTRACTOR CONTINUED WORK ON THE UNDER GROUND ELECTRICAL ITEMS, POLE BASES, & CONTROLLER PEDESTAL AND CABINET. ELECTRICAL ITEMS ARE 25% COMPLETE, DRAINAGE ITEMS ARE 20% COMPLETE, SURFACING ITEMS ARE 0% COMPLETE, STRIPING & SIGNING ITEMS ARE 0% COMPLETE, & MISC. ITEMS ARE 10% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-84

PROJECT NO.: M1018(6)
CONTRACT AMOUNT: $ 42992.00
PROJ. NAME: 4th AVE & 3rd ST. SIGNALS
CONTRACTOR: MIDLAND ELECTRIC Co.
LENGTH: AT INTERSECTION
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 5-9-83
CONTRACT TIME: CAL. DATE
DATE WORK STARTED: 11-7-83
ORDER TO PROCEED DATE: 5-9-83
PROBABLE COMPLETION DATE:
% COMPLETE: 85
NO. DAYS WORKED PER WEEK: 2 TO 3
% TIME USED:
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2 TO 4
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. HAETMAN
TELEPHONE: 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS:

GENERAL: ALL ITEMS ARE COMPLETE WITH THE EXCEPTION OF THE SIGNING AND PLASTIC STRIPING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 23,1984

PROJECT NO.: RS 236-1(6)32
PROJ. NAME: Winifred-P.N.Ferry
LENGTH: 17.0 Miles
COUNTY: Fergus
CONTRACT TIME: 48 Working Days
ORDER TO PROCEED DATE: July 30,1984
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 304,782.20
CONTRACTOR: Wickens Construction Inc.
FROM (town): Lewistown,Montana
AWARD DATE: July 6,1984
DATE WORK STARTED: August 20,1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5 - 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 538-8731
ADDRESS: P.O.Box 491
Lewistown, Montana 59457

GENERAL: The contractor completed hauling and placing 1" C.T.S. Gr.2 B on November 9,1984. 63,111 Tons was placed between milepost 32.0 and milepost 48.32. 4,835 Tons was placed between milepost 29.5 and milepost 32.0. 114 Hrs. of Motor Patrol was used and 8,044Units of Traffic Control Devices were used.

No binder was added to the C.T.S. on the roadway.

One Engineering person is working on final quantities. Final inspection of the project is scheduled for November 27,1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 23,1984

PROJECT NO.: BR 9033 - (4)

DATE SURVEY AUTHORIZED: April 20,1984

PROJ. NAME: Musselshell Bridge Near Bundy

DATE WORK STARTED: July 27,1984

LENGTH: 0.4 Miles

ESTIMATED COMPLETION DATE: 11/30/84

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: Passow

TELEPHONE: 538 - 8731

NO. PERSONNEL ASSIGNED: 1 to 3

% COMPLETE: ~~XXX~~ 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-84

PROJECT NO.: BR 9048 (7)

DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR.

DATE WORK STARTED: 2-22-84

LENGTH:

ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: K. HARTMAN

TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED:

% COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-84

PROJECT NO.: BR 9049 (4) DATE SURVEY AUTHORIZED: 5-8-84

PROJ. NAME: YELLOWSTONE RIVER BR. S.E. OF GREYCLIFF DATE WORK STARTED: 6-12-84

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 55

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1984

PROJECT NO.: BR 9054 DATE SURVEY AUTHORIZED: 4-20-84

PROJ. NAME: MUSSELSHELL RIVER BRIDGE DATE WORK STARTED: 9-6-84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 12-20-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-4 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1984

PROJECT NO.: RS 551-1(1)0 DATE SURVEY AUTHORIZED: 2-21-84

PROJ. NAME: Geyser-North DATE WORK STARTED: 11-19-84

LENGTH: 6.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-4 % COMPLETE: 2

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1984

PROJECT NO.: RS 426-2(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Handover Road DATE WORK STARTED: 10-16-84

LENGTH: 7 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0-4 % COMPLETE: 25

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-27-84

PROJECT NO.: F 53-1(6)6 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS-BROADVIEW DATE WORK STARTED: 1-10-84

LENGTH: 28.4 MILES ESTIMATED COMPLETION DATE: 1-30-85

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 30%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 23,1984

PROJECT NO.: F 14-4 (01) 139 DATE SURVEY AUTHORIZED: May 22,1984

PROJ. NAME: Lavina West DATE WORK STARTED: August 23,1984

LENGTH: 8.3 Miles ESTIMATED COMPLETION DATE: December 28,1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538 - 8731

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 38

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-27-84

PROJECT NO.: I 90-8(77)455 DATE SURVEY AUTHORIZED: OCT. 1984

PROJ. NAME: JOHNSON LANE INTERCHANGE DATE WORK STARTED: 11-9-84

LENGTH: 0.00 MILES - INTERCHANGE ESTIMATED COMPLETION DATE: 12-21-84

DATE SUBMITTED TO DISTRICT: OCT. 1984

PROJECT MANAGER: DAVID P SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-84

PROJECT NO.: IR 90-8(101)427 DATE SURVEY AUTHORIZED: 5-23-84

PROJ. NAME: LAUREL EAST & WEST DATE WORK STARTED: 11-19-84

LENGTH: 18.5 ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. WHETMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-5-84

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CR. BR. DATE WORK STARTED: 10-31-84

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 10

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

November 30, 1984

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
GLAC 10(1), 200(1) & 909(1)	Cascade & Teton Co.	3.086	Bituminous paving (IOOO)	83.3%	96.7% 06/11/85	American Asphalt, Inc. $ 447,041.00
OM-AD 18(11)	Cascade & Teton Co.	22.600	Crushed Aggregate Surfacing	55.8	73.0% 11/01/84	Maronick Const. Co., Inc. $ 558,080.00